

Six Mile Creek Dam Safety Upgrade Project Waste and Resource

Use Management Plan

Document number: LMDIP-05829-GNL-ENV-MPL-00008

Revision 0 | April 2025



This document is the property of Seqwater, and its issue is controlled.

The information contained herein may not be disclosed in whole or in part, either verbally or in writing, without the prior consent of Seqwater.

Definitions & Abbreviations

Term	Definition
AQP / Appropriately Qualified Person	A person having the qualification, experience or standing appropriate to undertake the work required
CGCR	Coordinator-General's change report 2025
DETSI	Department of Environment, Tourism, Science and Innovation
EMP	Environmental Management Plan
Eng	Engineer
EP Act	Environmental Protection Act 1994
EPBC Act	Environment Protection and Biodiversity Conservation Act 1999
FM	Foreman / Supervisor
IAR	Impact Assessment Report
ESM	Environment and Sustainability Manager
NGER	National Greenhouse and Energy Reporting Scheme
РМ	Project Manager
SEP	Site Environmental Plan
SM	Site Manager / Superintendent
Sup	Supervisor
TRA	Task Risk Assessment
WRA	Workplace Risk Assessment

Version No:	Version Date:	Document title	Seqwater Document Number	Page:
0	16/04/2025	Waste and Resource Use Management Plan	LMDIP-05829-GNL-ENV-MPL-00008	2 of 37



Contents

1.	Scope	e	5
	1.1.	Objectives	. 5
	1.2.	Stakeholder Consultation	. 5
2.	Speci	ific Performance Measures	5
3.	Roles	and Responsibilities	6
4.	Recei	iving Environment	7
	4.1.	Waste Environment (Regional Setting)	. 7
	4.2.	Sensitive Receptors	. 9
5.	Legis	lative and Other Compliance Requirements 1	11
	5.1.	CGCR Addressable Items	11
	5.2.	Legislation	12
6.	Poter	itial Impacts 1	13
	6.1.	Expected Waste Streams	13
	6.2.	Waste Characterisation	13
	6.3.	Potential Impact Summary	18
7.	Mana	gement Measures 1	19
8.	Hold	Points	24
9.	Moni	toring	25
10.	Corre	ctive Actions	26
11.	Repo	rting	28
12.	Train	ing and Awareness	29
13.	Revie	w and Continual Improvement	29
14.	Appe	ndix A: Risk Assessment	30
	14.1.	Risk Assessment methodology	34
		14.1.1. Likelihood	34 35 36

Version No:	Version Date:	Document title	Seqwater Document Number	Page:
0	16/04/2025	Waste and Resource Use Management Plan	LMDIP-05829-GNL-ENV-MPL-00008	3 of 37
This document is the property of Seqwater. It must not be copied or reproduced in any way whatsoever without the authority of Seqwater. This document is uncontrolled when				

property of Seqwater. It must not be copied or reproduced in any way whatsoever without the authority of Seqwater. This docume printed. An electronic database manages and stores the controlled version.



Tables

Table 1 Specific performance measures	5
Table 2 Roles and responsibilities	6
Table 3 Existing waste facilities	
Figure 1 Sensitive receptors	
Table 4 CGCR addressable items relevant to this Management Plan	
Table 5 Other legislation applicable to this Management Plan	
Table 6 Waste streams	14
Table 7 Potential impacts - summary	
Figure 2 Waste management hierarchy (JHG 2025)	19
Table 8 Management measures	
Table 9 Project hold points	
Table 10 Monitoring program	
Table 11 Corrective action plan	
Table 12 Reporting plan	
Table 13 Likelihood scale	
Table 14 Classification of consequence	
Table 15 Risk assessment matrix	

Figures

Figure 1 Sensitive receptors	10
Figure 2 Waste management hierarchy (JHG 2025)	19

Version No:	Version Date:	Document title	Seqwater Document Number	Page:	
0	16/04/2025	Waste and Resource Use Management Plan	LMDIP-05829-GNL-ENV-MPL-00008	4 of 37	
This document is the property of Seqwater. It must not be copied or reproduced in any way whatsoever without the authority of Seqwater. This document is uncontrolled when					

printed. An electronic database manages and stores the controlled version.



1. Scope

This Management Plan is applicable to all construction phase works associated with the Lake Macdonald Dam Improvement Project (the Project). This Management Plan is to be read in conjunction with the following:

- Site Environmental Management Plan (ref: LMDIP-05829-GNL-ENV-MPL-00001)
- SMEC Impact Assessment Report including the Draft Environmental Management Plan (Ref: Appendix B of the SMEC Impact Assessment Report)

This Management Plan has been prepared to address the relevant imposed conditions outlined in the Coordinator-General's change report 2025 (CGCR) – Construction and recommendations (the addressable items).

1.1. **Objectives**

The objectives of this Management Plan are to:

- To prevent or minimise the generation of wastes, where practical, and to appropriately contain, control and dispose of all waste generated
- Maximise waste reuse and recycling and, where practicable, divert waste from landfill

1.2. Stakeholder Consultation

In preparing this Management Plan the following stakeholders were consulted and feedback considered in the development of management measures:

- The Office of Coordinator General (OCG) through the review of the draft Management Plans provided in May 2024
- John Holland Group

2. Specific Performance Measures

The specific performance measures relevant to the implementation of this Management Plan have been detailed in Table 1.

Table 1 Specific performance measures

Specific Performance Measure	Measurable Target(s)
Minimize nuisance caused through waste management on	No offsite release of waste to the environment.
the Project	No verified complaints or community concerns regarding waste management.
Minimize potential for environmental harm resulting from waste management	No environmental incidents resulting from improper waste management.
	No offsite release of waste to the environment.
	Hazardous and non-hazardous wastes will be stored in approved storage containers in dedicated areas during all phases of the Project.

Version No:	Version Date:	Document title	Seqwater Document Number	Page:
0	16/04/2025	Waste and Resource Use Management Plan	LMDIP-05829-GNL-ENV-MPL-00008	5 of 37



Specific Performance Measure	Measurable Target(s)
	Hazardous substances (or hazardous waste generating processes) will only be selected in the absence of non-hazardous alternatives.
	All waste is disposed of lawfully, with documentation for trackable waste.
Implementation of waste management hierarchy onsite (reduce, re-use, recycle, disposal) and effective and sustainable disposal strategies on site.	No disposal of recyclable and/or reusable material to landfill.

3. Roles and Responsibilities

Roles and responsibilities applicable to the implementation of this Management Plan have been detailed in Table 2.

Table 2 Roles and responsibilities

Role	Responsibility
Seqwater	Manage the construction process as the Project proponent.
	 Allocate sufficient resources to prepare, review and update this Management Plan.
	 Ensure that the requirements of any statutory approvals, legislation and this Management Plan are included in the contract documentation and implemented.
	 Undertake audits of the contractor to verify compliance with any legislative requirements and this Management Plan.
Contractor Project Manager (Project team leader)	 Maintain a master copy of this Management Plan, a record of the completion of management measures, monitoring records and reports.
	 Provide sufficient resources to ensure the effective implementation of this Management Plan.
	Participate in any audits initiated by Seqwater.
	Coordinate required monitoring.
	 Provide relevant and timely information about construction activities that may impact on the amenity of stakeholders.
	 Ensure adaptive implementation of the waste management hierarchy for each project activity.
Contractor Construction Manager (Project team	 Ensure sufficient resources and infrastructure (i.e. laydown areas) is provided to ensure appropriate waste management procedures can be undertaken.
member)	 Report any incidents, non-compliances and complaints to the Contractor Project Manager and Environmental and Sustainability Manager (ESM).
	 Participate in any investigations of complaints or non-conformances.
	Ensure all staff are trained/inducted to the Project.

Version No:	Version Date:	Document title	Seqwater Document Number	Page:	
0	16/04/2025	Waste and Resource Use Management Plan	LMDIP-05829-GNL-ENV-MPL-00008	6 of 37	
This document is the property of Seqwater. It must not be copied or reproduced in any way whatsoever without the authority of Seqwater. This document is uncontrolled when					

printed. An electronic database manages and stores the controlled version.



Role	Responsibility
Contractor Environment and Sustainability Manager (ESM)	 Primary responsibility for implementation and compliance with this Management Plans, statutory approvals and legislation.
(Project team member)	 Undertake regular inspections of work activities to ensure adherence to this Management Plan.
	 Participate in toolbox talks as required to ensure staff are aware of waste management practices and requirements.
	Report any incidents, non-compliances and complaints to Seqwater.
	 Lead any investigations of complaints or non-conformances and report any findings and corrective actions to Seqwater.
	 Document how the waste management hierarchy will be adopted and what measures will be undertaken to avoid disposal of recyclable and/or reusable material to landfill.
	 Advises the Contractor Project Manager on adaptive implementation of the waste management hierarchy for each project activity.
Healthy and Safety Manager	 Liaise with the ESM to ensure minimum management measures around waste management are adhered to.
Community & Stakeholder Manager	 Ensure community members are appropriately notified of Project work requiring waste management (i.e. offsite removal of waste, additional waste management vehicles).
	Manage the project enquiries and responses.
	 Register and report community complaints and ensure adherence to the complaint's procedure.
Supervisors (project team members)	 Ensure that this Management Plan requirements are communicated to all personnel and are being fully implemented on site.
	 Undertake any rectifications as required by the Contractor Environment and Sustainability Manager.
All Project personnel (including Subcontractors)	 Comply with reasonable directions given by the Principal Contractor regarding environmental matters.
	 Comply with the requirements of this Management Plan as relevant to the subcontracted works.
	• Environmental incidents, non-conformances and near misses are to be reported to the ESM.

4. Receiving Environment

4.1. Waste Environment (Regional Setting)

The Project is located within the Shire of Noosa Local Government Area (LGA), within proximity to existing local government and privately owned waste management facilities and supported by a number of waste service providers. Facilities and services that are proposed to be utilised by the Project are detailed in Table 3.

Version No:	Version Date:	Document title	Seqwater Document Number	Page:	
0	16/04/2025	Waste and Resource Use Management Plan	LMDIP-05829-GNL-ENV-MPL-00008	7 of 37	
This document is the present of Convertor. It must not be consider any duration of converting whether without the authority of Convertor. This document is uncertained upont of the second					



Table 3 Existing waste facilities

Facility / Service	Address	Ownership	Relevant Permit	Waste Receival authorised Life of Facility
Disposal / Proc	essing Facilities	·	·	
Kin Kin Quarry	250 Shepparsons Lane, Kin Kin, QLD	Private	Environmental authority EPPR00792413	Unsuitable earthen material, demolition material, rock, concrete
Ringtail Creek Quarry	Tewantin-Boreen Point Road, Ringtail Creek, QLD	Local Government	Environmental authority EPPR00555613	Clean earthen material and rock
Boral Quarry	720 Moy Pocket Road, Moy Pocket, QLD	Private	Environmental authority EPPR00713713	Unsuitable earthen material, demolition material, rock, concrete
Curra Quarry	1 Bruce Highway, Curra, QLD	Private	Environmental authority EPPR00814413	Unsuitable earthen material, demolition material, rock, concrete
Image Flat Quarry	178 Image Flat Road, Nambour, QLD	Private	Contractor to confirm throughout procurement process	Unsuitable earthen material, demolition material, rock, concrete
Anderleigh Quarry	270 Sorenson Road, Gunalda, QLD	Private	Environmental authority EPPR02912115	Unsuitable earthen material, demolition material, rock, concrete
Noosa Resource and Recovery Centre	561 Eumundi Noosa Road, Doonan, QLD	Local Government	Environmental authority – EPPR01855314	Hydrocarbon liquids, hydrocarbons oil and solvent containers , office waste
Rowcon Recycling	108 Fred Chaplin Circuit, Bells Creek, QLD	Private	Environmental authority – EPPR04321416	General construction Waste, steel and scrap metal, office waste
Nambour Resource and Recovery Centre	18 Cooney Road, BLI BLI, QLD 4560	Local Government	Environmental authority BRID0056	Hydrocarbon liquids, hydrocarbons oil and solvent containers , office waste
Sims Metal	42 Hoopers Road, Kunda Park, QLD	Private	Environmental authority ER14/0004	Steel and scrap metal
Remondis Australia	28 Sippy Creek Road, Tanawha, QLD	Private	Environmental authority – EPPR02825515	General construction waste, office waste, vegetation waste
JJ's Waste and Recycling	95 Cordwell Road, Yandina, QLD	Private	Environmental authority EPPR00875913	General construction waste, office waste, oil filters
Service Provide	rs			
Whale Bins	1 Page Street, Kunda Park, QLD	Private	Contractor to confirm throughout	General construction waste, hydrocarbons, oil filters, oil and solvent containers, hazardous waste, demolition waste, office waste

Version No:	Version Date:	Document title	Seqwater Document Number	Page:
0	16/04/2025	Waste and Resource Use Management Plan	LMDIP-05829-GNL-ENV-MPL-00008	8 of 37



Facility / Service	Address	Ownership	Relevant Permit	Waste Receival authorised Life of Facility
			procurement process	
Suttons Cleaning Service	Mobile, Cooroy	Private	Contractor to confirm throughout procurement process	Sewerage and septic waste (including provision of portaloos), hydrocarbon liquids

4.2. Sensitive Receptors

The Project area is bordered to the north by Tewantin National Park and otherwise surrounded by a semi-rural residential area (Lake Macdonald suburb), see Figure 1.

The closest dwellings to the Project construction area are located:

- Approximately 30 m to the west of the left embankment.
- Approximately 210 m to the west of the area in which the borrow pit may be located.
- Approximately 215 m to the west of the closest proposed stockpile area.
- Approximately 300 m to the east of the clay borrow area.

Potential impacts to sensitive receptors associated with waste management are captured in the relevant environmental management plans (i.e. noise and vibration management plan, lighting management plan, dust and air quality management plan).

Version No:	Version Date:	Document title	Seqwater Document Number	Page:
0	16/04/2025	Waste and Resource Use Management Plan	LMDIP-05829-GNL-ENV-MPL-00008	9 of 37
This docume	ent is the property of Segwater. It	must not be copied or reproduced in any way whatsoever without th	e authority of Segwater. This document is uncon	rolled when

printed. An electronic database manages and stores the controlled version.





Figure 1 Sensitive receptors

Version No:	Version Date:	Document title	Seqwater Document Number	Page:
0	16/04/2025	Waste and Resource Use Management Plan	LMDIP-05829-GNL-ENV-MPL-00008	10 of 37



5. Legislative and Other Compliance Requirements

5.1. CGCR Addressable Items

Details of the applicable CGCR addressable items and how these have been addressed in the Management Plan have been provided in Table 4.

Table 4 CGCR	addressable item	s relevant to this	s Management Plai
--------------	------------------	--------------------	-------------------

CGCR Reference	Туре	Addressable Items	How addressed in this Management Plan
Coordinator-General	(CG) Conditions		
Appendix A. Imposed Conditions, Schedule 1, Condition 1 (c) Site Environmental Management Plan (SEMP)	Imposed conditions	The SEMP must include the following construction EMPs:(H) waste and resource use management plan	This Management Plan has been developed to comply with this condition and includes performance criteria, mitigation measures, monitoring reporting, responsibility and corrective action. Performance criteria are described in Section 2 and Table 1 Mitigation measures are provided in Section 0, Table 8, MM1-MM22 Monitoring is described in Section 9 and Table 10 Reporting is described in Section 11 and Table 12 Roles and responsibilities are described in Section 3 and Table 2 Corrective actions are described in Section 10 and Table 11

Version No:	Version Date:	Document title	Seqwater Document Number	Page:
0	16/04/2025	Waste and Resource Use Management Plan	LMDIP-05829-GNL-ENV-MPL-00008	11 of 37



5.2. Legislation

Details of relevant legislation applicable to this Management Plan have been detailed in Table 5. These roles and responsibilities are in addition to those described in Table 9 of the SEMP.

Table 5 Other legislation applicable to this Management Plan

Legislation	How it Applies to This Management Plan
State Legislatio	n
Waste Reduction and Recycling Act	The <i>Waste Reduction and Recycling Act 2011</i> (WRR Act) contains a suite of measures to reduce waste generation, landfill disposal and encourage recycling. The purposes of the WRR Act are:
2011	• To promote waste avoidance and reduction, and resource recovery and efficiency actions
	 To reduce the consumption of natural resources and minimise the disposal of waste by encouraging waste avoidance and the recovery, re-use and recycling of waste
	To minimise the overall impact of waste generation and disposal
	 To ensure a shared responsibility between government, business and industry and the community in waste management and resource recovery
	 To support and implement national frameworks, objectives and priorities for waste management and resource recovery
Waste Reduction and Recycling Regulation 2023	The Waste Reduction and Recycling Regulation 2023 (WRR Regulation) supports the management of waste through supporting avoidance, reuse, recycling and safe disposal of waste, through setting regulatory requirements and providing enabling heads of power for waste reduction and recycling activities. The WRR Regulation sits under the WRR Act and provides details about the legislative framework. The key provisions of the WRR include:
	Fees for applications under the WRR Act 2011
	Management of used packaging materials
	Details about who is required to plan and report waste management
Environmental Protection Act 1994	The <i>Environmental Protection Act 1994</i> (EP Act) protects Queensland's environment while allowing for development that improves the total quality of life, both now and in the future, in a way that maintains ecological processes. In respect to the Project, the EP Act provides a definition for waste and outlines obligations to be met by individuals and corporations involved in the construction of the Project.
	Seqwater has an obligation to uphold their general environmental duty, duty to notify, and duty to restore the environment under the EP Act to prevent environmental harm, nuisance and contamination occurring from project activities.
Environmental Protection Regulation	In relation to the Project the <i>Environmental Protection Regulation 2019</i> (EP Regulation) EP Regulation does prescribe the requirements to be met for the management of waste and regulated wastes including its storage, disposal, transportation, tracking and treatment.
2019	Category 1 regulated waste (highest risk)
	Category 2 regulated waste (moderate risk)
	Not-regulated waste /general waste (lowest risk)
Local Governme	ent Legislation
Noosa Shire Council Local Law No 7 (Waste	Local Law No. 7 outlines the requirements of waste storage, servicing and removal, regulates the disposal of waste at waste facilities and protects public health, safety and amenity related to waste management.

renonominto.	Veroron Date.		ocquater booument traniber	i age.	
0	16/04/2025	Waste and Resource Use Management Plan	LMDIP-05829-GNL-ENV-MPL-00008	12 of 37	
This document is the property of Segwater. It must not be conied or reproduced in any way whatspever without the authority of Segwater. This document is uncontrolled when					



Legislation	How it Applies to This Management Plan
Management)	

Management) 2018

6. Potential Impacts

6.1. Expected Waste Streams

Various types of waste will be generated during construction, including, but not limited to:

- Unsuitable earthen material including rock
- Demolition material (e.g. timber, concrete, roadbase, plasterboard)
- Vegetation wastes (where unable to be recycled)
- General construction waste (e.g. timber, general waste, plasterboard, bricks, packaging, plastics, materials)
- Regulated/trackable waste (e.g. sewage and grey water)
- Hydrocarbons, oil filters, oil & solvent containers
- Hydrocarbon liquids
- Contaminated soil from any hydrocarbon spills
- Steel and scrap metal
- Hazardous substances (including asbestos)
- Office waste (e.g. batteries, paper, cardboard, glass)
- Sewerage and septic waste
- Clean earthen material (not classified as a waste product but listed as there may be a requirement to dispose of offsite to receival facility as outlined in Table 3).

6.2. Waste Characterisation

Detail on the volume and type of waste generated as part of the Project are provided in Table 6.

Version No:	Version Date:	Document title	Seqwater Document Number	Page:			
0	16/04/2025	Waste and Resource Use Management Plan	LMDIP-05829-GNL-ENV-MPL-00008	13 of 37			
This document is the preparty of Segmeter. It must not be conject or reproduced in any way what severe without the authority of Segmeter. This document is upcontrolled whe							



Table 6 Waste streams

Waste Type	Proposed Activity / Source	Volume (tonnes per annum)	Onsite Storage	Hazardous Material (yes / no)	Regulated Waste (yes / no)	Trackable Waste (yes / no)	Disposal Location
Steel / metal	Demolition / General site construction works	100	Industrial skip bins	No	No	No	Recycling facility as per Table 3
Timber (treated)	Demolition / General site construction works	5	Industrial skip bins	No	No	No	Landfill facility as per Table 3
Timber (untreated)	Demolition / General site construction works	5	Industrial skip bins	No	No	No	Landfill facility as per Table 3
Plastics	Demolition / General site construction works	10	Lidded skip bins	No	No	No	Recycling facility as per Table 3
Paints, solvents	Demolition / General site construction works / workshop facilities	3	Approved storage containers	Yes	Yes	Yes	Recycling facility as per Table 3
Concrete waste	Demolition / General site construction works	1200	Industrial skip bins	No	No	No	Quarry facility as per Table 3
Brick	Demolition / General site construction works	2	Industrial skip bins	No	No	No	Quarry facility as per Table 3

Version No:	Version Date:	Document title	Seqwater Document Number	Page:
0	16/04/2025	Waste and Resource Use Management Plan	LMDIP-05829-GNL-ENV-MPL-00008	14 of 37



Waste Type	Proposed Activity / Source	Volume (tonnes per annum)	Onsite Storage	Hazardous Material (yes / no)	Regulated Waste (yes / no)	Trackable Waste (yes / no)	Disposal Location
Construction and Demolition Waste	Demolition / General site construction works	5000	Industrial skip bin	No	No	No	Landfill facility as per Table 3
E-waste / Electronics	Demolition / General site construction works / office	0.5	Industrial skip bin	No	No	No	Recycling facility as per Table 3
Fuel (diesel)	Demolition / General site construction works	5	Fuel truck / fuel cell / selecta tank	Yes	Yes	Yes	Recycling facility as per Table 3
Asbestos sheeting / ACM / asbestos cement ¹	Demolition	15	Double wrapped in plastic, stored in industrial skip bin	Yes	Yes	Yes	Landfill facility as per Table 3
Sewage / effluent / sludge	Amenities	10	Not stored onsite	Yes	Yes	Yes	Landfill facility as per Table 3
Paper / carboard	Amenities / office	2	Lidded skip bins	No	No	No	Recycling facility as per Table 3
Mixed Recycling	Amenities / office	10	Lidded skip bins	No	No	No	Recycling facility as per Table 3
Mixed General Waste (Packaging materials, office	Amenities / office	20	Lidded bins	No	No	No	Landfill facility as per Table 3

¹ There is potential for asbestos to be encountered during construction activities i.e. asbestos cement materials within the dam wall. Quantities provided are an estimation only to inform development of appropriate management measures.

Version No:	Version Date:	Document title	Seqwater Document Number	Page:
0	16/04/2025	Waste and Resource Use Management Plan	LMDIP-05829-GNL-ENV-MPL-00008	15 of 37



Waste Type	Proposed Activity / Source	Volume (tonnes per annum)	Onsite Storage	Hazardous Material (yes / no)	Regulated Waste (yes / no)	Trackable Waste (yes / no)	Disposal Location
waste, food waste and other non- regulated wastes not otherwise listed in this table not feasible to separate on site)							
Aluminum waste	Amenities / general site construction	5	Industrial skip bins	No	No	No	Recycling facility as per Table 3
Waste oil and containers/rags	Workshop	5	Lidded skip bins / approved storage containers	Yes	Yes	Yes	Landfill facility as per Table 3
Tyres	Workshop	20	Stockpiled	Yes	Yes	No	Recycling facility as per Table 3
Batteries	Workshop	0.25	Stored isolated within workshop	Yes	Yes	Yes	Recycling facility as per Table 3
Air filters	Workshop	0.25	Industrial skip bin	No	No	No	Landfill facility as per Table 3
Earth / Fill Materials							
Topsoil	General site works	100	Stockpiled	No	No	No	Reused onsite
Green waste	General site works	750	Stockpiled	No	No	No	Reused onsite, or where weeds are present (refer to Weed and Pest Management Plan), disposed of as general waste as per Table 3

Version No:	Version Date:	Document title	Seqwater Document Number	Page:
0	16/04/2025	Waste and Resource Use Management Plan	LMDIP-05829-GNL-ENV-MPL-00008	16 of 37



Waste Type	Proposed Activity / Source	Volume (tonnes per annum)	Onsite Storage	Hazardous Material (yes / no)	Regulated Waste (yes / no)	Trackable Waste (yes / no)	Disposal Location
Rock	General site works	15,000	Stockpiled	No	No	No	Reuse options will be explored, however will be limited onsite. Where unavailable, excess rock will be disposed of at the source quarry facility where it will be reused / onsold as per Table 3
Earthen fill / spoil	General site works	7500	Stockpiled	No	No	No	Reused onsite
Roadbase	General site works	4500	Stockpiled	No	No	No	Quarry facility as per Table 3, options for reuse will be explored
Contaminated soil	General site works	500	Industrial skip bin	Yes	Yes	Yes	Landfill facility as per Table 3

Version No:	Version Date:	Document title	Seqwater Document Number	Page:
0	16/04/2025	Waste and Resource Use Management Plan	LMDIP-05829-GNL-ENV-MPL-00008	17 of 37



6.3. Potential Impact Summary

A summary of potential impacts resulting from waste management at the site is provided in Table 7. Waste types have been broadly classified into four key streams:

- General waste
- Regulated waste
- Construction and demolition waste
- Sewage waste

A risk assessment considering all Project impacts is provided in Appendix A.

Table 7 Potential impacts - summary

Waste	Potential Impact No.	Potential Impacts
General waste	PI1	 Impacts to human health and hygiene from incorrect management and disposal of putrescible waste Increased pressure on local waste disposal facilities Attraction of pest fauna species (e.g. feral pigs, feral cats, native rodents and scavenging bird species) arising from an inadequately managed waste collection area Land, surface water and groundwater contamination from leachate or run-off originating from unsealed waste collection and storage areas Litter in and around the Project site. impacting: visual amenity fauna and flora habitats risk of fire health risks by providing a mosquito breeding habitat
Regulated waste	PI2	 Risks to workplace health and safety resulting from unsafe or inadequate storage, containment and/or handling of hazardous material Resource inefficiencies arising from inadequate recycling and/or reuse of waste materials Pollution to the receiving environment (e.g. surface water and land) from the loss of hazardous material Non-compliance with the waste tracking requirements Increase of traffic resulting from waste transport movements
General construction waste	PI3	 Resource inefficiencies arising from inadequate recycling and/or reuse of waste materials Land, surface water and groundwater contamination from leachate or run-off originating from unsealed waste collection and storage areas Increased pressure on local waste disposal facilities Increase of traffic resulting from waste transport movements

Version No:	Version Date:	Document title	Seqwater Document Number	Page:		
0	16/04/2025	Waste and Resource Use Management Plan	LMDIP-05829-GNL-ENV-MPL-00008	18 of 37		

This document is the property of Seqwater. It must not be copied or reproduced in any way whatsoever without the authority of Seqwater. This document is uncontrolled when



Waste	Potential Impact No.	Potential Impacts
Sewage	PI4	 Pollution to the receiving environment (e.g. surface water and land) from the loss of untreated effluent
		 Land, surface water and groundwater contamination from inappropriate and/or inadequate treatment and management of sewage effluent

7. Management Measures

The management measures that will be implemented to minimise the potential for impacts associated with waste management have been detailed in Table 8.

The sub-contractor will be responsible for implementing the waste management hierarchy in Figure 2. This will extend to implementation of many of the management measures captured in Table 8.



Figure 2 Waste management hierarchy (JHG 2025)

Version No:	Version Date:	Document title	Seqwater Document Number	Page:		
0	16/04/2025	Waste and Resource Use Management Plan	LMDIP-05829-GNL-ENV-MPL-00008	19 of 37		
This document is the property of Seqwater. It must not be copied or reproduced in any way whatsoever without the authority of Seqwater. This document is uncontrolled when						

printed. An electronic database manages and stores the controlled version.



Table 8 Management measures

No.	Hold Point	Actions		F	Related Potential Impact	Staff Responsible	When
MM 1		Waste minimisa procurement pr reduce bulk pag	ation measures will be included in tendering, subcontracting a rocesses. Procurement of materials to favour suppliers who c ckaging and minimise waste generation.	and F can	PI1- PI3	ESM/ Eng	Workplace Planning
MM 2	Y	During construct procedures to r demolition, offo disposal will be	ction planning and methodology development, measures and ninimise waste and sort all waste (including from clearing, cuts, etc.) into appropriate categories for on Site reuse, recycl e developed.	F ling or	PI1- PI3	ESM/Eng	Workplace Planning
MM 3	Y	The percentage and recorded.	e (by weight) of waste that is re-used or recycled will be quant	tified F	PI1- PI3	ESM/Eng	Workplace Planning
MM 4		Regular consult determine pote surrounding co impact their ab	tation with local waste disposal facilities will be conducted to ntial increased pressure on their ability to continue servicing mmunity, and any pending limitations or constraints that will ility to service the Project.	p F the	PI1 – PI4	ESM	Project Delivery
MM 5	Y	A waste manag potential incide harm is release	ement strategy will be prepared that includes plans for any ent where waste material with the potential to cause environm ed to the environment.	F nental	PI1 - PI4	ESM/Eng	Workplace Planning
MM 6		Location of all included on the	waste disposal bins and facilities will be clearly identified and relevant Site Environmental Plan (SEP).	d F	PI1	ESM/Eng	Workplace Planning
MM 7		Existing items v	will be re-used to reduce the need for additional purchases.	F	PI1 - PI3	All personnel	Project Delivery
MM 8		All waste will be either segregated on-site or comingled and separated off-site. Waste will then be reused, recycled or disposed of in an appropriate manner at licensed facilities. Separate bins will be provided for:		ite. F at	PI1 - PI3	All personnel	Project Delivery
		General w	aste (construction and other)				
		Concrete/masonry waste					
		Metals					
Version No:	Version Da	te:	Document title	Seqwater Do	ocument Number		Page:
0	16/04/202	5	Waste and Resource Use Management Plan	LMDIP-0582	9-GNL-ENV-MPL-00	008	20 of 37



No.	Hold Point	Actions			Related Potential Impact	Staff Responsible	When
		 Paper, cardboard & Plastics Glass Hazardous wastes 	recyclables etc.				
MM 9	Y	Recycling bins (co-ming rooms and adjacent to c	ed or otherwise) will be provided within all onstruction work areas.	offices, crib	PI1 – PI3	Sup	Project Delivery
MM 10		There shall be no dumpi drainage system, or at a the Superintendent.	ng or discharging of any deleterious mater ny locations, that have not been reviewed a	ial into the and approved by	PI1- PI4	All personnel	Project Delivery
MM 11	Y	Waste bins and skips wi be separated into recycl batteries and printer car	II be provided for all office and crib facilitie able waste, non-recyclable waste and othe tridges.	es. Wastes will r waste, e.g.	PI1- PI3	All personnel	Project Delivery
MM 12	Y	 Waste skips/bins will me Adequate number f sufficient volume Labelled to clearly i Appropriate for the for purpose Be accessible and a Be covered (where from entering 	 Waste skips/bins will meet the following provisions: Adequate number for waste segregation (recycling, re-use and disposal) and sufficient volume Labelled to clearly identify the contents Appropriate for the waste being contained – be compatible, leak-proof and fit for purpose Be accessible and appropriately located Be covered (where necessary) to prevent ingress of rain and prevent animals from entering 		PI1- PI3	Eng/Sup	Project Delivery
MM 13		Sanitary waste facilities	Sanitary waste facilities will be provided for all female ablutions.		PI4	Eng	Project Delivery
MM 14	Y	Waste will be removed b taken to an appropriatel is to provide monthly rep	Waste will be removed by an appropriately licensed waste subcontractor and taken to an appropriately licensed recovery or disposal facility. The subcontractor is to provide monthly reports detailing:		PI1 - PI4	ESM	Project Delivery
Version No:	Version D	ate: Document	title Recourse Use Management Plan	Seqwate	r Document Number	0000	Page:

16/04/2025 Waste and Resource Use Management Plan LMDIP-05829-GNL-ENV-MPL-00008



No.	Hold Point	Actions			Related Potential Impact	Staff Responsible	When
		 Date(s) of Descriptio Cross refe Quantity o Origin of v Destinatio Intended f 	waste collection n of waste rence to relevant waste transport documentation f waste collected vaste n of waste (for listed/controlled/regulated wastes) ate of waste, e.g. re-use, recycling or disposal				
MM 15		No waste is to	be burned on Site.		PI1-PI4	Sup	Project Delivery
MM 16		No waste other than spoil (which may only be placed in designated areas) is to be buried or placed in long-term on-site containment.		to be	PI1- PI4	All personnel	Project Delivery
MM 17		The movement peak times to n Movement outs approved out-o	The movement of hazardous materials and regulated wastes will occur at non- peak times to minimise the possibility of traffic conflicts and associated risks. Movement outside of normal working hours shall only be conducted under an approved out-of-hours work permit		Contractor Construction Manager	Project Delivery	
MM 18	Y	 Dedicated waste receptacles suitable for storage and segregation of Regulated wastes will be provided as relevant. Containers and storage areas will comply with storage requirements as per SDS and relevant Australian Standards including, as relevant: The Storage and Handling of Mixed Classes of Dangerous Goods in Packages and Intermediate Bulk Containers (AS/NZS 3833:2007) The Storage and Handling of Flammable and Combustible Liquids (AS 1940) Guidelines for Bulk Storage of Pubber Tyres (NSW Fire and Pascue) 		ted ly with g, as kages 940)	PI2	Contractor Construction Manager	Project Delivery
MM 19	Y	 All Regulated waste, including used spill kits, will be removed by an appropriately licensed waste contractor who holds a current license to transport such waste. The waste contractor will provide: A copy of their current license (record to be retained) 		ately te.	PI2	ESM	Project Delivery
Version No: 0	Version Date 16/04/2025	e:	Document title Waste and Resource Use Management Plan	Seqwater I	Document Number 829-GNL-ENV-MPL-00	008	Page: 22 of 37



No.	Hold Point	Actions	Related Potential Impact	Staff Responsible	When
		 Records for all Regulated waste (in the form of a Waste Transport Certificate or equivalent) 			
MM 20		Spill kits shall be provided in all areas in which hydrocarbons (fuel and oil materials) are stored or used (e.g.: refueling facilities).	PI2 - PI3	ESM	Project Delivery
		Soil contaminated with hydrocarbons as a result of incidents/spills will be managed as Regulated waste. Depending on the scale of contamination appropriate protection, storage, testing and remediation are to occur. A suitably qualified person (SQP) will be engaged to characterise the soil with notification made to DETSI as required.			
MM 21		Waste transport certificate documentation will be completed for each load of Regulated waste removed from Site.	PI1 - PI4	Eng	Project Delivery
MM22		 In the event that any hazardous material is discovered such as asbestos, buried waste, hydrocarbons etc. the following steps will be undertaken (It is noted that the probability of encountering hazardous asbestos material is very low). Stop all work immediately and notify the supervisor for the area Barricade off the area to minimise access Supervisor to notify the ESM and HSM ESM and HSM will attend the scene and advise on the appropriate course of action 	PI1 – PI4	All personnel/ ESM/ HSM	Project Delivery
		Where external agencies or the regulator attend the incident, work will not recommence until authorised by the relevant administering authority.			

Version No:	Version Date:	Document title	Seqwater Document Number	Page:
0	16/04/2025	Waste and Resource Use Management Plan	LMDIP-05829-GNL-ENV-MPL-00008	23 of 37



8. Hold Points

The hold points that will be adopted for waste management have been detailed in Table 9.

Hold Point Number	Management measure reference number	What	When does it occur	Construction activities restricted until Hold Point completed
1	MM2, MM5	Implement waste management system, including dedicating waste storage and sorting areas to outline how waste management hierarchy (Figure 2) will be achieved and which materials will be reused and recycled and where and how they will be stored.	During Project Planning	Prior to any works commencing that may generate waste
2	ММЗ	Implement systems, processes to ensure that the percentage (by weight) of waste that is re-used or recycled can be reasonably quantified.	During Project Planning	Prior to any works commencing that may generate waste
3	ММ9	Recycling bins (co-mingled or otherwise) will be provided in office, crib rooms and adjacent to construction work areas.	During Delivery	Prior to any works commencing that may generate waste
4	MM11	Waste bins and skips will be provided for all office and crib facilities. Wastes will be separated into recyclable waste, non-recyclable waste and other waste, e.g. batteries and printer cartridges.	During Delivery	Prior to any works commencing that may generate waste
5	MM12	 Waste skips/bins will meet the following provisions: Adequate number for waste segregation (recycling, re-use and disposal) and sufficient volume; Labelled to clearly identify the contents; Appropriate for the waste being contained – be compatible, leak-proof and fit for purpose; Be accessible and appropriately located; Be covered (where necessary) to prevent ingress of rain and prevent animals from entering. 	During Delivery	Prior to any works commencing that may generate waste

Table 9 Project hold points

Version No:	Version Date:	Document title	Seqwater Document Number			
0	16/04/2025	Waste and Resource Use Management Plan	LMDIP-05829-GNL-ENV-MPL-00008			
This document is the property of Seqwater. It must not be copied or reproduced in any way whatsoever without the authority of Seqwater. This document is						
uncontrolled when printed. An electronic database manages and stores the controlled version.						

Hold Point Number	Management measure reference number	What	When does it occur	Construction activities restricted until Hold Point completed
6	MM14	 Waste will be removed by an appropriately licensed waste subcontractor and taken to an appropriately licensed recovery or disposal facility. The subcontractor is to provide monthly reports detailing: Date(s) of waste collection Description of waste Cross reference to relevant waste transport documentation Quantity of waste collected Origin of waste Destination of waste (for listed/controlled/regulated wastes) Intended fate of waste, e.g. re-use, recycling or disposal. 	During Delivery	Prior to any works commencing that may generate waste
7	MM18	Dedicated waste receptacles suitable for storage and segregation of Regulated wastes will be provided as relevant. Containers and storage areas will comply with storage requirements as per SDS and relevant Australian Standards.	During Delivery	Prior to any works commencing that may generate waste
8	MM19	 All Regulated waste, including used spill kits, will be removed by an appropriately licensed waste contractor who holds a current license to transport such waste. The waste contractor will provide: A copy of their current license (record to be retained) Records for all Regulated waste (in the form of a Waste Transport Certificate or equivalent) 	During Delivery	Prior to any works commencing that may generate waste

9. Monitoring

To verify this Management Plan is achieving its performance measures the following monitoring program has been proposed, as outlined in Table 10.

Version No:	Version Date:	Document title	Seqwater Document Number			
0	16/04/2025	Waste and Resource Use Management Plan	LMDIP-05829-GNL-ENV-MPL-00008			
This document is the property of Seqwater. It must not be copied or reproduced in any way whatsoever without the authority of Seqwater. This document is						

uncontrolled when printed. An electronic database manages and stores the controlled version.



Table 10 Monitoring program

No	Monitoring Required	Staff Responsible	When
1	Waste management will be monitored daily, with observations entered into daily diaries where necessary.	Sup	Daily
2	Waste management will be inspected as part of a weekly environment or HSE site inspection. Results of the weekly inspection will be entered into Protecht.	ESM	Weekly
3	Keep and audit records of any regulated/trackable waste removed from the site, including name and license number of waste transporters, volume and description of waste transported, destination of waste, and license number of the waste treatment operator. Registers and manifests maintained to track waste material.	ESM	As required
4	Quarterly (internal) and annual (external) audits of this Management Plan will be undertaken as part of the EMP auditing process.	Regional HSEQ	Quarterly/Annual
5	Discharges from site associated with waste management shall be monitored in accordance with the requirements of the relevant EMP sub-plan (e.g. Water for release to water, noise and vibration for noise, air quality etc).	ESM	As required

10. Corrective Actions

Corrective actions that will be implemented in the event that a performance measure has not been achieved, have been detailed in Table 11.

Table 11 Corrective action plan

Problem	Corrective Action
Any breach of this Plan	 Notify the supervisor responsible for the area of non-conformance ESM will provide the supervisor instructions to resolve the non-conformance ESM will check the non-conformance is rectified 24 hours after the instruction was given Incident to be documented in the Seqwater incident management system
Wastes incorrectly separated/segregated	 ESM to inspect onsite temporary storage facilities monthly for adequacy and conformance with appropriate Australian Standards Notify and train personnel on this management plan and the contractors waste management practices to ensure all parties are aware of the waste segregation requirements and appropriate storage areas
No/inadequate collection	 ESM to arrange for collection by approved/licensed waste contractor ESM to investigate reason for missed/inadequate collection If external service provider is found responsible, issue to be referred to Project Manager. If failed collection is a result of internal procedures (i.e. poor

Version No:	Version Date:	Document title	Seqwater Document Number		
0	16/04/2025	Waste and Resource Use Management Plan	LMDIP-05829-GNL-ENV-MPL-00008		
This document is the property of Segwater. It must not be copied or reproduced in any way whatsoever without the authority of Segwater. This document is					



Problem	Corrective Action
	segregation of waste preventing transport or disposal), relevant corrective actions (this table) are to be adopted
Reuse or recycling opportunity not	 ESM to undertake 6-monthly audits on waste management procedures and investigate potential unrecognized reuse or recycling opportunities
recognised	Train/re-train personnel on this management plan and the waste hierarchy
	 Market to be tested on a 6-monthly basis to ascertain which recycling contractor is able to offer the most complete recycling opportunity (i.e. which contractor is likely to dispose of the least amount of waste to landfill)
Unlicensed operator	 Operator licences to be reviewed and approved by ESM prior to engagement of the operator
	 A register is to be maintained by ESM outlining all approved operators and scope of their licences (i.e. what they are legally able to carry)
	 Should any unapproved operator (i.e. those not on the approved operators list) be observed on site partaking in waste removal activities the ESM is to be notified immediately
	 Operators who are not authorised are to be removed from site until appropriate licences are obtained and presented
Incorrect disposal	 ESM to confirm suitability of waste removal contractor and waste disposal facility operator, verified through reviewing the operators and disposal facilities licence conditions
	 If either waste transport operator or disposal facility are found to not have appropriate licences, waste transport and disposal is to immediately cease until appropriate licences have been obtained and presented
	 ESM to investigate cause of problem and ascertain whether any environmental harm has been caused as a result
Contamination of the	Notify supervisor responsible and the ESM
Site	ESM to initiate investigation to assess degree and extent of contamination
	Prevent access to the area
	 A SQP under section 564 of the EP Act is to be engaged to investigate the impacted area and determine rehabilitation actions
	 Following completion of the investigation, if required all contaminated material is to be removed and the impacted area to be remediated in accordance with Regulator/Client requirements
	 The remediated area is to be validated by an SQP in accordance with Regulator/Client requirements
	Incident to be documented in the Seqwater incident management system
Inaccurate records	Update records
management	Improve reporting system
	Train personnel

Version No:	Version Date:	Document title	Seqwater Document Number		
0	16/04/2025	Waste and Resource Use Management Plan	LMDIP-05829-GNL-ENV-MPL-00008		
This document is the property of Sequater. It must not be copied or reproduced in any way whatsoever without the authority of Sequater. This document is					

uncontrolled when printed. An electronic database manages and stores the controlled version.



11. Reporting

Reporting that will be undertaken in accordance with this Management Plan has been detailed in Table 12. Reporting described in Table 12 is in addition to requirements in the SEMP.

Table 12 Reporting plan

No	Reporting Required	By Whom	By When	To Whom
1	Records of waste quantities generated (including that reported by subcontractors) and any associated waste transport certificate documentation	ESM	Project Delivery	Seqwater
2	Details of field observations will be reported via the Weekly Environmental Inspection Checklist, and communicated to staff during pre-starts, toolbox and team meetings as appropriate.	ESM	Project Delivery	All personnel
3	Results of investigations and corrective actions	All personnel	Following incident	ESM / Seqwater
4	Monthly report to Seqwater that includes details of waste disposal, monitoring results, audits, non- compliances, training, and incidents. For any recorded environmental incidents involving spills, include time of incident, persons involved, details of incident, mitigation measures and actions taken to minimise the probability of recurrence. Monthly reporting must include the percentage (by weight) of waste that is reused or recycled	ESM	Monthly	Seqwater
5	Report any significant hydrocarbon spills or potential risk of spills to the ESM immediately.	All personnel	As required.	ESM / Seqwater /
6	Notification of environmental harm.	ESM	Within 24 hours	Administrating Authority
7	 Quarterly report to the CG as per the requirements of schedule 2, condition 2. Report will include: An evaluation of compliance with the SEMP Monitoring data required by the Imposed Conditions included in Schedule 2 of the CGCR (2025) for the period and an interpretation of the results Details of any environmental incident during the reporting period, including a description of the incident, resulting effects, corrective actions (including site remediation activities), revised activity practices to prevent a recurrence, responsibility and timing The report must be provided to the Coordinator-General and also be made available on the Project website within 20 business days of the end of the 	Seqwater	Quarterly	Coordinator- General

Version No:	Version Date:	Document title	Seqwater Document Number		
0	16/04/2025	Waste and Resource Use Management Plan	LMDIP-05829-GNL-ENV-MPL-00008		
This document is the property of Seqwater. It must not be copied or reproduced in any way whatsoever without the authority of Seqwater. This document is					



No	Reporting Required	By Whom	By When	To Whom
	three-month period to which the report relates and continue to be available on the project website for the duration of the Project			

12. Training and Awareness

Site inductions will include the following specific components for waste management:

- Identification of waste types, including non-hazardous waste, hazardous waste and Listed/Controlled/Regulated wastes.
- Key requirements for handling, transportation and storage, including segregation of wastes.
- Waste storage facilities on the Site.

Additionally:

- All subcontractors that will produce waste will be provided with a National Greenhouse and Energy Reporting Scheme (NGER) Data Letter and Subcontractor Energy, Water and Waste Report prior to commencing on site.
- Personnel who routinely handle hazardous chemicals or hazardous or Listed/Controlled/Regulated waste (e.g. refuelling personnel, pump operators, mechanics and stores personnel) will receive training in handling, transporting and storing hazardous chemicals or hazardous Listed/Controlled/Regulated wastes; in reporting and documentation requirements; and in spill clean-up techniques and practice.

13. Review and Continual Improvement

This management plan shall be reviewed within the first 3 months of site mobilisation to ensure the plan is fit for purpose and any identified incidents, issues or hazards are addressed in the Management Plan accordingly. Follow up reviews are to be undertaken annually. This plan is to be reviewed, out of the normal cycle, in the event of a legislative breach, incident, community complaint, when a new hazard or impact has been discovered or following changes to regulatory frameworks, including guidelines and standards.

version no. ve	ersion Date:	Document title	Seqwater Document Number
0 16	5/04/2025	Waste and Resource Use Management Plan	LMDIP-05829-GNL-ENV-MPL-00008



14. Appendix A: Risk Assessment

Waste type	Risk Statement/Potential Impact	Inherent Risk			Controls/ Management Measures	Residual Risk			
		Likelihood	Consequence	Risk Rating		Likelihood	Consequence	Risk Rating	
General Waste	Impacts to human health and hygiene from incorrect management and disposal of putrescible waste	Unlikely (2)	Moderate (3)	Moderate	MM1 MM2 MM3	Rare (1)	Moderate (3)	Low	
	Increased pressure on local waste disposal facilities	Unlikely (2)	Moderate (3)	Moderate	Moderate	мм4 MM5 MM6	Unlikely (2)	Minor (2)	Low
	Attraction of pest fauna species (e.g. feral pigs, feral cats, native rodents and scavenging bird species) arising from an inadequately managed waste collection area	Possible (3)	Minor (2)	Moderate	MM5 MM6 MM7 MM8 MM9 MM10 MM11 MM12 MM14 MM15	Unlikely (2)	Minor (2)	Low	

Version No:	Version Date:	Document title	Seqwater Document Number	Page:
0	16/04/2025	Water and Resource Use Management Plan	LMDIP-05829-GNL-ENV-MPL-00008	30 of 37



Waste type	Risk Statement/Potential Impact	Inherent Risl	(Controls/ Management Measures	Residual Risk		
		Likelihood	Consequence	Risk Rating		Likelihood	Consequence	Risk Rating
	Land, surface water and groundwater contamination from leachate or run-off originating from unsealed waste collection and storage areas	Possible (3)	Major (4)	High	MM16 MM17 MM21 MM22	Unlikely (2)	Major (4)	Moderate
	Litter in and around the Project site. impacting: • visual amenity • fauna and flora habitats • risk of fire • health risks by providing a mosquito breeding habitat	Possible (3)	Mod (3)	Moderate		Unlikely (2)	Moderate (3)	Moderate
	Increase of traffic resulting from waste transport movements	Possible (3)	Minor (2)	Moderate		Unlikely (2)	Minor (2)	Low
Regulated Waste	Risks to workplace health and safety resulting from unsafe or inadequate storage, containment and/or handling of hazardous material	Unlikely (2)	Major (4)	Moderate	MM1 MM2 MM3 MM4 MM5	Rare (1)	Major (4)	Low
Version No:	lorgian Data:				Segurator Desument Numb	~	D	0.001

Version No:	Version Date:	Document title	Seqwater Document Number	Page:
0	16/04/2025	Water and Resource Use Management Plan	LMDIP-05829-GNL-ENV-MPL-00008	31 of 37



Waste type	Risk Statement/Potential Impact	Inherent Risk			Controls/ Management Measures	Residual Risk		
		Likelihood	Consequence	Risk Rating		Likelihood	Consequence	Risk Rating
	Resource inefficiencies arising from inadequate recycling and/or reuse of waste materials	Unlikely (2)	Minor (2)	Low	MM7 MM8 MM9 MM10	Unlikely (2)	Insignificant (1)	Low
	Pollution to the receiving environment (e.g. surface water and land) from the loss of hazardous material	Possible (3)	Major (4)	High	MM10 MM11 MM12 MM14 MM15 MM16 MM17 MM18 MM19 MM20 MM21 MM22	Unlikely (2)	Major (4)	Moderate
	Non-compliance with the waste tracking requirements	Possible (3)	Moderate (3)	Moderate		Unlikely (2)	Moderate (3)	Moderate
	Increase of traffic resulting from waste transport movements	Possible (3)	Minor (2)	Moderate		Unlikely (2)	Minor (2)	Low
General Construction Waste	Resource inefficiencies arising from inadequate recycling and/or reuse of waste materials	Unlikely (2)	Minor (2)	Low	MM1 MM2 MM3	Unlikely (2)	Insignificant (1)	Low

Version No:	Version Date:	Document title	Seqwater Document Number	Page:
0	16/04/2025	Water and Resource Use Management Plan	LMDIP-05829-GNL-ENV-MPL-00008	32 of 37



Waste type	Risk Statement/Potential Impact	Inherent Risl	k		Controls/ Management Measures	Residual Risk		
		Likelihood	Consequence	Risk Rating		Likelihood	Consequence	Risk Rating
	Land, surface water and groundwater contamination from leachate or run-off originating from unsealed waste collection and storage areas	Possible (3)	Mod (3)	Moderate	MM4 MM5 MM7 MM8 MM9	Unlikely (2)	Major (4)	Moderate
	Increased pressure on local waste disposal facilities	Unlikely (2)	Mod (3)	Moderate	MM10 MM11 MM12	Unlikely (2)	Minor (2)	Low
	Increase of traffic resulting from waste transport movements	Possible (3)	Minor (2)	Moderate	MM14 MM15 MM16 MM17 MM20 MM21 MM22	Unlikely (2)	Minor (2)	Low
Sewage	Pollution to the receiving environment (e.g. surface water and land) from the loss of untreated effluent	Possible (3)	Major (4)	High	MM4 MM5 MM10 MM13	Unlikely (2)	Major (4)	Moderate

Version No:	Version Date:	Document title	Seqwater Document Number	Page:
0	16/04/2025	Water and Resource Use Management Plan	LMDIP-05829-GNL-ENV-MPL-00008	33 of 37



Waste type	Risk Statement/Potential Impact	Inherent Risk			Controls/ Management Measures	Residual Risk		
		Likelihood	Consequence	Risk Rating	incusures	Likelihood	Consequence	Risk Rating
	Land, surface water and groundwater contamination from inappropriate and/or inadequate treatment and management of sewage effluent	Possible (3)	Major (4)	High	MM14 MM15 MM16 MM17 MM21 MM22	Unlikely (2)	Major (4)	Moderate

14.1. Risk Assessment methodology

This risk assessment has been conducted with a methodology aligned with the AS/NZS ISO 31000:2009 Risk Management Principles and Guidelines.

For each potential impact, a likelihood and consequence score are generated, which combine to determine the category of risk (extreme, high, medium or low).

14.1.1. Likelihood

The likelihood of an event occurring is expressed qualitatively (rare – almost certain) and quantitatively (1 – 5). The likelihood was determined through consultation with subject matter experts and technical specialists and considers both historically reported events, prevailing site conditions and proposed operations.

Version No:	Version Date:	Document title	Seqwater Document Number	Page:
0	16/04/2025	Water and Resource Use Management Plan	LMDIP-05829-GNL-ENV-MPL-00008	34 of 37



The likelihood scale adopted for the proposed amendment and associated project works is presented in Table 13.

Table 13 Likelihood scale

Level	Descriptor	Definition
1	Rare	Unlikely to occur during Project lifetime or very unlikely to occur
2	Unlikely	Could occur once during Project lifetime or more likely not to occur than to occur
3	Possible	Could occur more than once during Project lifetime, or equally likely not to occur than occur
4	Likely	Will probably occur during the Project lifetime in most circumstances
5	Almost certain	Is expected to occur in most circumstances

14.1.2. Consequence

The consequence of an event occurring varies according to aspect, with no common metric available to describe economic, environmental, social and human health consequences of an event occurring. To apply a quantitative value to each level of consequence, each aspect was presented separately.

The consequence scale adopted for the proposed amendment and associated project works is presented in Table 14.

Table 14 Classification of consequence

Class	Category	Consequence
1	Insignificant	No environmental impact. Remediation costs less than \$5,000
		Requires minor or no remediation

Version No:	Version Date:	Document title	Seqwater Document Number	Page:
0	16/04/2025	Water and Resource Use Management Plan	LMDIP-05829-GNL-ENV-MPL-00008	35 of 37



Class	Category	Consequence
2	Minor	Short-term environmental impact. Remediation will take less than 2 months or cost less between \$5,000 and \$10,000
		No lasting environmental damage
3	Moderate	Medium-term environmental damage. Remediation will be between 2 months and 1 year or cost between \$10,000 and \$50,000
4	Major	Long term environmental impact. Remediation between 1-5 years or costs between \$50,000 and \$500,000
5	Critical	Permanent environmental damage: remediation will take more than 5 years to remediate, or remediation costs exceed \$500,000

14.1.3. Risk matrix

The risk assessment matrix provided in Table 15 allows for a correlation of risk likelihood, and risk consequence to produce a risk rating, where:

[Risk Rating] = [Likelihood] x [Consequence]

The resultant risk rating (quantitatively presented as 1 – 25) can therefore be correlated to a (qualitative) very low, low, moderate, high or extreme risk.

Table 15 Risk assessment matrix

Likelihood	Consequence						
	Insignificant (1)	Minor (2)	Moderate (3)	Major (4)	Extreme (5)		
Almost Certain	Moderate	Moderate (10)	High (15)	Extreme (20)	Extreme (25)		

Version No:	Version Date:	Document title	Seqwater Document Number	Page:
0	16/04/2025	Water and Resource Use Management Plan	LMDIP-05829-GNL-ENV-MPL-00008	36 of 37



Likelihood	Consequence					
	Insignificant	Minor	Moderate	Major	Extreme	
	(1)	(2)	(3)	(4)	(5)	
Likely	Low	Moderate	High	High	Extreme	
(4)	(4)	(8)	(12)	(16)	(20)	
Possible	Low	Moderate	Moderate	High	High	
(3)	(3)	(6)	(9)	(12)	(15)	
Unlikely	Low	Low	Moderate	Moderate	Moderate	
(2)	(2)	(4)	(6)	(8)	(10)	
Rare	Very Low	Low	Low	Low	Moderate	
(1)	(1)	(2)	(3)	(4)	(5)	

Version No:	Version Date:	Document title	Seqwater Document Number	Page:
0	16/04/2025	Water and Resource Use Management Plan	LMDIP-05829-GNL-ENV-MPL-00008	37 of 37