

Northern Operational Region - Register of changes to HACCP plans, procedures or related documents

#	Document Ref	WTP/System	HACCP Plan/Procedure	Section/Para	Brief description / justification of change	Additional Comments	Originator	Date
144	REG-00385	Ewen Maddock WTP	HACCP Risk Register	ALL	Reviewed Unmitigated and Mitigate Risk Assessment with HACCP Team in preparation for restart. Updated all process names to align with HACCP Flow Diagram, HACCP Wall Chart Procedure and HACCP Plan. Included underdosing of fluoride line.	D17/73063	KM	Jun-17
145	GDE-00046	Ewen Maddock WTP	Verification Sample Point Guide	All	Removed reference to SAWCS and added PASS requirements.	N/A	KM	Jul-17
146	PLN-00031	Ewen Maddock WTP	Operational Monitoring Plan	All	Reviewed and updated testing for all process steps. Aligned process names with other HACCP documentation.	N/A	KM	Jul-17
147	PLN-00053	Ewen Maddock WTP	HACCP Plan	ALL	Streamlined: Increase in Scope of HACCP Plan document to include 'site specific details of each HACCP CCP' and 'Validation documentation' as part of the removal of duplication from the CCP procedures and integration of remaining information from the CCP procedures into the HACCP plan where appropriate. Updates to HACCP Team member position titles used and expectations rather than name/position/expertise/contact. Flow Diagrams updated. Updated all process names to align with Risk Assessment and Wall Chart Procedure. Reviewed whole of document and updated details as appropriate. Added paragraph on the use of Dynamic C.t.	N/A	KM	Jul-17
148	PRO-02184	Ewen Maddock WTP	HACCP Plan Wall Chart Procedure	All	Removed Hazards and Preventive Measures columns. Split Action Limit and Critical Limit corrective actions into separate columns. Reviewed and updated all operational targets, action limits and critical limits to ensure alignment with SCADA and to incorporate recent internal audit findings. Document number changed from REG to PRO. Added Dynamic C.t. limits.	N/A	KM	Jul-17
149	PRO-00736	Ewen Maddock WTP	Raw Water CCP Procedure	N/A	Procedure to become OBSOLETE based on duplication and move to streamlining procedures. Relevant information from this procedure was transferred to the HACCP plan or is already duplicated in the HACCP Operational Monitoring Plan and Wall Chart	Procedure archived in Qpulse	KM	Jul-17
150	PRO-00734	Ewen Maddock WTP	Clarification CCP Procedure	N/A	Procedure to become OBSOLETE based on duplication and move to streamlining procedures. Relevant information from this procedure was transferred to the HACCP plan or is already duplicated in the HACCP Operational Monitoring Plan and Wall Chart	Procedure archived in Qpulse	KM	Jul-17
151	PRO-00733	Ewen Maddock WTP	Filtration CCP Procedure	N/A	Procedure to become OBSOLETE based on duplication and move to streamlining procedures. Relevant information from this procedure was transferred to the HACCP plan or is already duplicated in the HACCP Operational Monitoring Plan and Wall Chart	Procedure archived in Qpulse	KM	Jul-17
152	PRO-00737	Ewen Maddock WTP	Disinfection CCP Procedure	N/A	Procedure to become OBSOLETE based on duplication and move to streamlining procedures. Relevant information from this procedure was transferred to the HACCP plan or is already duplicated in the HACCP Operational Monitoring Plan and Wall Chart	Procedure archived in Qpulse	KM	Jul-17
153	PRO-000586	Ewen Maddock WTP	Fluoridation CCP Procedure	N/A	Procedure to become OBSOLETE based on duplication and move to streamlining procedures. Relevant information from this procedure was transferred to the HACCP plan or is already duplicated in the HACCP Operational Monitoring Plan and Wall Chart	Procedure archived in Qpulse	KM	Jul-17
154	PRO-00740	Ewen Maddock WTP	Intermediate Ozone CCP Procedure	N/A	Procedure to become OBSOLETE based on duplication and move to streamlining procedures. Relevant information from this procedure was transferred to the HACCP plan or is already duplicated in the HACCP Operational Monitoring Plan and Wall Chart	Procedure archived in Qpulse	KM	Jul-17
155	PRO-00739	Ewen Maddock WTP	BAC QCP Procedure	N/A	Procedure to become OBSOLETE based on duplication and move to streamlining procedures. Relevant information from this procedure was transferred to the HACCP plan or is already duplicated in the HACCP Operational Monitoring Plan and Wall Chart	Procedure archived in Qpulse	KM	Jul-17
156	PRO-00741	Ewen Maddock WTP	Manganese QCP Procedure	N/A	Procedure to become OBSOLETE based on duplication and move to streamlining procedures. Relevant information from this procedure was transferred to the HACCP plan or is already duplicated in the HACCP Operational Monitoring Plan and Wall Chart	Procedure archived in Qpulse	KM	Jul-17

Northern Operational Region - Register of changes to HACCP plans, procedures or related documents

#	Document Ref	WTP/System	HACCP Plan/Procedure	Section/Para	Brief description / justification of change	Additional Comments	Originator	Date
157	PRO-01160	Ewen Maddock WTP	Bulk Supply Monitoring Point Procedure	N/A	Procedure to become OBSOLETE based on duplication and move to streamlining procedures. Relevant information from this procedure was transferred to the HACCP plan or is already duplicated in the HACCP Operational Monitoring Plan and Wall Chart	Procedure archived in Qpulse	KM	Jul-17
158	PRO-02074	Noosa WTP	HACCP Plan Wall Chart Procedure	Disinfection	Changes to the critical limits to facilitate real time ct and remove the requirement for ozone as critical limit for virus log reduction.	changed critical limit for ozone to: Ozonated Water Intermediate Ozone not operational for >48 hours introduced real time ct critical limit Real Time Ct <10 mg.min/L for >10 minutes and action limit <10 mgmin/L for > 2 minutes	NE	5/08/2017
159	PRO-00198	Noosa WTP	HACCP Plan	Disinfection	Introduction of real time Ct into HACCP plan to reflect introduction into PLC. Uses real time Ct in place of worst case estimate as critical limit, as per the validation standard requirements. Ozone was prior to this a CCP for virus log reduction. Since it is now demonstrated that the plant can achieve the required real time Ct of > 10 mgmin/L, the requirement for ozone to be used as a CCP for virus log reduction has been removed. Ozone has moved to a quality control point and now used solely for organics reduction (i.e. taste and odour) and feeding the biological activated carbon filters (BACs). This change has also been reflected in the wall chart (see #158 - PRO-02074).	Inserted into page 21: To achieve C.t 10 mg.min/L, realtime Ct monitoring and interlocks must be operational. The RealTime Ct monitoring calculates the T10 time and multiplies the free chlorine concentration (from the outlet) to evaluate the free chlorine contact time in real time. This provides assurance that the required 10mg.min/L is met which is required to achieve the log challenge presented by the raw water. Updated HACCP flow diagram on page 22.	NE	5/08/2017
160	REG-00542	Kilcoy WTP	HACCP Plan Wall Chart Procedure	Disinfection	Updates to facilitate the introduction of real time Ct into the HACCP system. Consequently, dosed filtered water flow limits have been removed (unnecessary) critical pH limits on the inlet and outlet have changed to action limits The treated water flow critical limit has changed to an action limit The 4 log reduction target was removed (as it was no longer valid under the new methodology)		NE	15/01/2018
161	REG-00542	Kilcoy WTP	HACCP Plan Wall Chart Procedure	UV Irradiation	added uv dose of 5.8 mj/cm^2 as a target and action, since this is what the plant was capable of achieving (2 log protozoan under the HBT manual) and 2.5 as a critical (eg 1 log under the HBT).	Given this is a category 4 site, and 3.5 log can be achieved by the processes up to the UV, 2 log is enough to cover the log reduction requirements, and with the DAF running the plant achieves 4.5 lrv without the UV.	NE	15/01/2018

Northern Operational Region - Register of changes to HACCP plans, procedures or related documents

#	Document Ref	WTP/System	HACCP Plan/Procedure	Section/Para	Brief description / justification of change	Additional Comments	Originator	Date
162	PLN-00267	Kilcoy WTP	HACCP Plan	Section 2.1	Expanded upon the system descriptions in order to facilitate the obsolescence of the CCP procedures.		NE	15/01/2018
163	PLN-00267	Kilcoy WTP	HACCP Plan	Section 2.1	Introduction of real time Ct into HACCP plan to reflect introduction into PLC. Uses real time Ct in place of worst case estimate as critical limit, as per the validation standard requirements		NE	15/01/2018
164	PLN-00267	Kilcoy WTP	HACCP Plan	Section 2.1	Introduced the Health Based Target Assessment		NE	15/01/2018
165	PLN-00267	Kilcoy WTP	HACCP Plan	Section 4.1	removed obsolete references		NE	15/01/2018
166	PLN-00267	Kilcoy WTP	HACCP Plan	Section 4.2 (old 4.3)	Listed hydrochloric acid and supplier (used for cleaning)		NE	15/01/2018
167	PLN-00050	Kenilworth WTP	HACCP Plan	Associated Documents	Removed reference to obsolete CCP procedures		NE	16/01/2018
168	PLN-00050	Kenilworth WTP	HACCP Plan	Section 2.1.3.1	Updated HBT inference to include current philosophy (i.e. removed reference to tier 2 assessment, inferred HBT Cat 4 to Cat 3 via river bank filtration, as per instructions from technical specialists)		NE	16/01/2018
169	PLN-00050	Kenilworth WTP	HACCP Plan	Section 2.1.3.4	Updated Ct calculation to include an actual chlorine concentration Introduction of real time Ct into HACCP plan to reflect introduction into PLC. Uses real time Ct in place of worst case estimate as critical limit, as per the validation standard requirements		NE	16/01/2018
170	PRO-01930	Kenilworth WTP	HACCP Plan Wall Chart Procedure	Disinfection	Inclusion of Real Time Ct target, action and critical limits.		NE	16/01/2018
171	PRO-00084	Kirkleagh WTP	HACCP Plan	Section 2.1.1	Updated HACCP team members		NE	16/01/2018
172	PRO-00084	Kirkleagh WTP	HACCP Plan	Section 2.1.3	Added HBT assessment to System Overview Added system information from CCP procedures Added free chlorine Ct calculation for 10mg.min/L Updated operational challenges - removed reference to not having online analysers on certain CCPs		NE	16/01/2018
173	REG-00158	Kirkleagh WTP	HACCP Plan Wall Chart	All Steps	Split corrective actions into Action Limit and Critical Limit columns Removed raw water turbidity critical limit Adjusted free chlorine and pH critical limits in order to better accommodate Ct calculation added reservoir level critical limit		NE	16/01/2018
174	PLN-00045	Landers Shute WTP	HACCP Plan	Section 2.1.3.4	Removal of description of old pre-lime system. Addition of description of new pre-lime (saturator) system.		NE	27/03/2018
175	PLN-00045	Landers Shute WTP	HACCP Plan	Section 2.1.3.13	addition: post lime treated water ph adjustment		NE	27/03/2018
176	PLN-00045	Landers Shute WTP	HACCP Plan	Section 2.1.3.11	addition of dynamic ct		NE	27/03/2018
177	PLN-00045	Landers Shute WTP	HACCP Plan	Section 2	Recalculated Ct requirements.		NE	5/07/2018
178	PRO-00355	North Pine WTP	HACCP Plan	System Description	Update to include brief functional description of the caustic system.		NE	5/07/2018
179	PLN-00267	Kilcoy WTP	HACCP Plan	Throughout	Referenced the new risk assessment, removed reference to old risk assessment. Various typographical corrections		NE	10/07/2018
180	PLN-00046	Image Flat WTP	HACCP Plan	Disinfection	Recalculated Ct requirements based upon updated information regarding Reservoir 1 volume. Updated Section 5 to reference REG-000250		NE	30/07/2018
181	PLN-00084	Kirkleagh WTP	HACCP Plan	Throughout	Referenced the new risk assessment, removed reference to old risk assessment. Various typographical corrections. Updated Section 5 to reference REG-000250		NE	25/07/2018
182	PLN-00066	Dayboro WTP	HACCP Plan	Section 5	Updated Section 5 to reference REG-000250		NE	24/07/2018
183	PLN-00051	North Pine WTP	HACCP Plan	Section 5	Updated Section 5 to reference REG-000250		NE	24/07/2018
184	PLN-00082	Jimna WTP	HACCP Plan	Throughout	Referenced the new risk assessment, removed reference to old risk assessment. Various typographical corrections. Updated Section 5 to reference REG-000250. Update to process description. Recalculation of Ct based on true instantaneous flow. True instantaneous flow updated to reflect what is achievable. Updated sections to match HACCP templates.		NE	30/07/2018
185	pln-00198	Noosa WTP	HACCP Plan	Throughout	Typographical corrections. Updated Section 5 to reference REG-000250		ne	1/05/2018
186	PLN-00050	Kenilworth WTP	HACCP Plan	Section 5	Updated Section 5 to reference REG-000250		ne	31/07/2018
187	PLN-00053	Ewen Maddock WTP	haccp plan	Disinfection	Update to include dynamic ct. Updated Section 5 to reference REG-000250. removed references to old RA. Added references to new RA.		ne	3/07/2018

Northern Operational Region - Register of changes to HACCP plans, procedures or related documents

#	Document Ref	WTP/System	HACCP Plan/Procedure	Section/Para	Brief description / justification of change	Additional Comments	Originator	Date
188	PLN-00045	Landers Shute WTP	HACCP Plan	Section 5 Disinfection Plant Overview	Updated Section 5 to reference REG-000250 Updated Ct calculations for when Dynamic Ct is unavailable Update plant aerial photo Updated schematic to include centrifuges		ne	24/07/2018
	PLN-00046	Image Flat WTP	HACCP Plan	Section 5 update	Corrected minor typographical errors		ne	31/07/2018
	PLN-00267	Kilcoy WTP	HACCP Plan	Section 5 update	Corrected minor typographical errors		ne	31/07/2018
	PLN-00198	Noosa WTP	HACCP Plan	Section 5 update	Corrected minor typographical errors		ne	31/07/2018
	PLN-00050	Kenilworth WTP	HACCP Plan	Section 5 update	Corrected minor typographical errors		ne	31/07/2018
	PLN-00053	Ewen Maddock WTP	HACCP Plan	Section 5 update	Corrected minor typographical errors		ne	31/07/2018
	PRO-01930	Kenilworth WTP	HACCP Plan Wall Chart Procedure		the time for the inlet free chlorine from 15 min to 30 min. This will be fine as long as the outlet chlorine ccp and real time ct ccps are still met.		ne	29/10/2018
	PLN-00050	Kenilworth WTP	HACCP Plan	Throughout	Introduction of aluminium sulphate for seeding the filters in the operational challenges section and aluminium sulphate to the list of approved chemicals Change of validation around filtration (we cant claim log reduction on green sand filters) Introduction of text extending the validation on real time ct, and the indication that if real time ct is met, then the critical limit for outlet free chlorine risk is reduced giving an allowance of 30 minutes under the critical limit at the outlet if the real time ct is still met.		ne	29/10/2018
	PRO-01780	Dayboro and Kenilworth W	Supporting Procedure	Throughout	Added text: Seed the filter with a small quantity of aluminium sulphate to speed up the process		ne	1/11/2018
	PLN-00053	Ewen Maddock WTP	HACCP Plan	Section 2.1.3	change of two words in section 2.1.3.13 from Sodium hypochlorite to Chlorine gas		ne	20/11/2018
	PLN-00045	Landers Shute WTP	HACCP Plan	Section 3.2	update to landers HACCP plan addressing the findings from audit RW 12498 (specifically – adding limits directly into validation table).		ne	17/12/2018
	PRO-02108	North Pine WTP	HACCP Plan	Critical Limit for Res Level	The only change is the critical limit for the treated water reservoir level is now given in absolute terms instead of percentage. This limit ensures Ct is met even during times when a single cell is online.		ne	9/01/2019
	PLN-00031	Ewen Maddock WTP	Operational Monitoring Plan	Throughout	removed DO from the program		ne	14/01/2019
	PRO-02107	Landers Shute WTP	HACCP Plan Wall Chart Procedure	Disinfection	pH dosed filtered water and treated water target adjusted to 7.3 to better reflect operational capability		ne	17/01/2019
	PLN-00066	Dayboro WTP	HACCP Plan	Schematic update	This change is in response to Risk Wizard Action 8364. Ensure that the HACCP schematic reflects reality. Some questions around location of chlorine monitoring There was some discrepancies identified on the schematic diagram (the prefilter chlorine is monitored via grab, not online, and the raw ph grab samples are taken prior to dosing, not after)		ne	17/01/2019
	PRO-02108	North Pine WTP	HACCP Plan Wall Chart Procedure	Disinfection	corrected reservoir level description		ne	21/01/2019
	PRO-02225	Jimna WTP	HACCP Plan Wall Chart Procedure	Disinfection	This update highlights the limit for the treated water reservoir (<30% for >15 min) as per the ct calculations in the HACCP plan		ne	19/03/2019
	PLN-00046	Image Flat WTP	HACCP Plan	Throughout	updated the schematic and the photo to have res1 labelled as 1.14 ML (i.e. ¼ million gallons) which is consistent with the rest of the doc and with what we know about res1 (now)		ne	28/03/2019
	GDE-00050	Noosa WTP	Verification Sample Point Guide	final page	The main change is the final page, that now describes the blended water sample tap (NOO-SP915)		ne	3/05/2019
	PLN-00198	Noosa WTP	HACCP Plan	section 3.2	updated text in validation table		ne	1/05/2019
	PRO-02225	Jimna WTP	HACCP Plan Wall Chart Procedure	Throughout	Corrected minor typographical errors		ne	16/05/2019
	PRO-02184	Ewen Maddock WTP	HACCP Plan Wall Chart Procedure	Disinfection	increased dosed filtered water free chlorine ccp to 3.3 from 2 due to customer requirements		ne	5/06/2019

Central Operational Region - Register of changes to HACCP plans, procedures or related documents

#	Document Ref	WTP/System	HACCP Plan/Procedure	Section/Para	Brief description / justification of change	Additional Comments	Originator	Date
248	PRO-01986	Westbank WTP	HACCP Plan Wall Chart Procedure	Raw Water, Coagulation, Manganese Removal	<ul style="list-style-type: none"> Raw turbidity action limit slightly decreased. Raw water conductivity removed limit and extended into a Summer and Winter limit Alum deviation alarm time extended from 2 mins to 5 mins for action and critical limit. Manganese removal free chlorine action limit increased slightly. Grab samples identified in chart. 	Changes made to assist with enhanced coagulation.	KM	30/06/2017
249	PRO-01985	Eastbank WTP	HACCP Plan Wall Chart Procedure	Kholo Early Warning Station Raw Water, Coagulation, Manganese Removal, Primary Disinfection, Secondary Disinfection, Treated Water.	<ul style="list-style-type: none"> Kholo Early Warning Station - Raw turbidity action limit slightly decreased. Kholo Early Warning Station - Raw water conductivity removed limit and extended into a Summer and Winter limit Eastbank raw turbidity action limit slightly decreased. Eastbank raw water conductivity removed limit and extended into a Summer and Winter limit. Alum deviation alarm time extended from 2 mins to 5 mins for action and critical limit. Manganese removal free chlorine action limit increased slightly. New primary disinfection turbidity limit added (inlet to Camerons Hill 1 & 2). Time frame added to secondary disinfection pH limit. Treated water turbidity action limit added for Camerons Hill 1 & 2. 	Changes made to assist with enhanced coagulation.	KM	30/06/2017
250	REG-00179	Lowood WTP	HACCP Risk Register	Unmitigated and Mitigated Risk Registers	Risk Assessment Review workshop 28/07/17. This doc now obsolete. Risk Register document is now D17/73063		KM	6/10/2017
251	REG-00153	Mt Crosby WTPS	HACCP Risk Register	Unmitigated and Mitigated Risk Registers	Risk Assessment Review workshop for Eastbank 25/09/17 and Westbank 9/10/17. This doc now obsolete. Risk Register document is now D17/73063		KM	8/12/2017
252	REG-00180	Esk WTP	HACCP Risk Register	Unmitigated and Mitigated Risk Registers	Risk Assessment Review workshop for Esk 09/11/17. This doc now obsolete. Risk Register document is now D17/73063		KM	15/12/2017
253	REG-00180	Somerset Dam (Township) WTP	HACCP Risk Register	Unmitigated and Mitigated Risk Registers	Risk Assessment Review workshop for Somerset Dam (Township) WTP 09/11/17. This doc now obsolete. Risk Register document is now D17/73063		KM	19/01/2018
254	REG-00169	Wivenhoe Dam (Recreation) WTP	HACCP Risk Register	Unmitigated and Mitigated Risk Registers	Risk Assessment Review workshop for Wivenhoe Dam (Recreation) WTP 20/11/17. This doc now obsolete. Risk Register document is now D17/73063		KM	29/01/2018
255	REG-00578	Supply System	HACCP Risk Register	Unmitigated and Mitigated Risk Registers	Risk Assessment Review workshop for Supply System 21/11/17. This doc now obsolete. Risk Register document is now D17/73063		KM	9/02/2018
256	PLN-00064	Lowood WTP	Operational Monitoring Plan	Whole document	Reviewed and updated Sample Location description and Purpose as required. Updated the Introduction paragraph. Changed the process descriptions to align with the Risk Assessment. Changed the frequency of filtered water free chlorine to 'daily' from 'as required'. Changed manganese (soluble) to 'weekly' from 'As Required'.		KM	17/07/2018

Central Operational Region - Register of changes to HACCP plans, procedures or related documents

#	Document Ref	WTP/System	HACCP Plan/Procedure	Section/Para	Brief description / justification of change	Additional Comments	Originator	Date
257	PRO-02015	Lowood WTP	Lowood WTP - HACCP Wall chart Procedure	Whole document	<p>Raw Water</p> <ul style="list-style-type: none"> Have removed the critical limit for turbidity as it is no longer a critical limit. Have added a soluble manganese action limit for raw water. Have added an action limit for raw water Colour as per the Validation Standard. <p>Coagulation</p> <ul style="list-style-type: none"> Coag pH – Have widened the range of the action limit so it has gone from 6.4 – 7.2 to 6.4– 7.0. Also shortened the timeframe for the critical limit from 30 mins to 15. Added another line item/critical limit for no coagulant dose >5 mins. Added settled water colour to coag section and removed from Flocc and settling section. Limit is the same. <p>Pre-Filter Hypo</p> <ul style="list-style-type: none"> Move to separate section before “Media Filtration” section called “Iron and Manganese Removal”. Increased target to 0.5 from 0.2 as per the validation plan. Added upper and lower chlorine limits to AL and CL. <p>Disinfection</p> <ul style="list-style-type: none"> Changed CL res level from 30 to 55%. Previous figure was incorrect. Changed dosed filtered water free chlorine CL timeframe from 15 to 10 mins to align with C.t calc. Added a treated water turbidity action limit. Increased dosed filtered water chlorine critical limit upper limit from 4.0 mg/L to 4.5 mg/L. Reduced free chlorine action limit from 4.5 mg/L to 4mg/L. the action and critical limit values were around the wrong way. <p>Supernatant</p> <ul style="list-style-type: none"> Turbidity critical limit was changed from 50 to 20 NTU to align with validation standard. Changed operational target from <5 to <10. Added supernatant return flow rate critical limit. <p>Operating Protocols on back table</p> <p>Updated operating protocol limits on back table as most of them were incorrect.</p>		KM	1/08/2018
258	PLN-00063	Lowood WTP	HACCP Plan		<p>2.1.3.8 Disinfection</p> <p>Updated C.t calculation as it was incorrect.</p> <p>Section 3.2 HACCP Limit Validation</p> <p>Totally re-wrote table and added another 24 rows.</p> <p>Section 4.3 Materials and Chemicals</p> <p>Totally re-wrote section.</p>			2/08/2018
259	PLN-00048	Eastbank WTP	HACCP Plan	Section 3.2 HACCP Limit Validation	Totally re-wrote table and added additional detail.		KM	3/08/2018
260	PLN-00048	Eastbank WTP	HACCP Plan	Section 4.3 Materials and Chemicals	Totally re-wrote section.		KM	3/08/2018
261	PLN-00049	Westbank WTP	HACCP Plan	Section 3.2 HACCP Limit Validation	Totally re-wrote table and added additional detail.		KM	3/08/2018
262	PLN-00049	Westbank WTP	HACCP Plan	Section 4.3 Materials and Chemicals	Totally re-wrote section.		KM	3/08/2018
263	PLN-00049	Esk WTP	HACCP Plan	Section 3.2 HACCP Limit Validation	Totally re-wrote table and added additional detail.		KM	6/08/2018
264	PLN-00049	Esk WTP	HACCP Plan	Section 4.3 Materials and Chemicals	Totally re-wrote section.		KM	6/08/2018
263	PLN-00104	Wivenhoe WTP	HACCP Plan	Section 3.2 HACCP Limit Validation	Totally re-wrote table and added additional detail.		KM	7/08/2018
264	PLN-00104	Wivenhoe WTP	HACCP Plan	Section 4.3 Materials and Chemicals	Totally re-wrote section.		KM	7/08/2018
265	PLN-00086	Somerset Dam (Township) WTP	HACCP Plan	Section 3.2 HACCP Limit Validation	Totally re-wrote table and added additional detail.		KM	7/08/2018
266	PLN-00086	Somerset Dam (Township) WTP	HACCP Plan	Section 4.3 Materials and Chemicals	Totally re-wrote section.		KM	7/08/2018

Central Operational Region - Register of changes to HACCP plans, procedures or related documents

#	Document Ref	WTP/System	HACCP Plan/Procedure	Section/Para	Brief description / justification of change	Additional Comments	Originator	Date
267	PLN-00086	Somerset Dam (Township) WTP	HACCP Plan	Section 1.2 Conditions of Operation	Updated flow rates in the maximum and minimum sections of the table		KM	7/08/2018
Submission to Regulator - Amendment Application August 2016								
268	PLN-00263	Supply System	HACCP Plan	Front Page	Changed photo.		KM	8/11/2018
269	PLN-00263	Supply System	HACCP Plan	Associated Documents Page 2	Below added to Associated Documents section: Added all sample point guides. Added Chemical Panel List Register. Added Register of Prerequisite Programs (PRPs).		KM	8/11/2018
270	PLN-00263	Supply System	HACCP Plan	Whole Document	Changed Risk Register reference to Water Quality Risk Dashboard 2017 throughout document.		KM	8/11/2018
270	PLN-00263	Supply System	HACCP Plan	Figure 9. Schematic Drawing of Molendinar 3, 4, 5, 6 and 7 Reservoirs p32	Added schematic of Molendinar Reservoirs to show piping and valving configuration.		KM	9/05/2019
	PLN-00263	Supply System	HACCP Plan	Figure 3 Brisbane Zone North Process Flow Diagram p13	Updated Figure 3 Brisbane Zone North Process Flow Diagram to include new doing infrastructure at Aspley WQMF		BH	28/05/2019
	PLN-00263	Supply System	HACCP Plan	Table 2 Brisbane Zone Process Flow Summary p15	Created Aspley WQMF line in table.		BH	28/05/2019
	PLN-00263	Supply System	HACCP Plan	Section 4.4 Materials and Chemicals	Added 2 line items for chemicals to be used at Aspley.		BH	28/05/2019
	PRO-02089	Supply System	HACCP Wall Chart Procedure	Wall Chart Tab	Added Sections for Aspley WQMF South West and North East Panels including targets action and critical limits.		BH	28/05/2019
	PRO-02089	Supply System	HACCP Wall Chart Procedure	Corrective Actions Tab	Updated sections to incorporate Aspley corrective actions.		BH	28/05/2019
	PRO-02089	Supply System	HACCP Wall Chart Procedure	Cheat Sheet Corrective Actions Tab	Updated information to incorporate Aspley corrective actions in dosing facility section. Added information for Security Breaches Alarmed Hatches and Pipe Depressurisation sections.		BH	28/05/2019
			Water Quality Risk Dashboard	Supply System Nov 17 Disinfection (Secondary) Risk Assessment rows 38 to 48	Added Reference to Aspley WQMF in comments section		KM	24/05/2019

Southern Operational Region - Register of changes to HACCP plans, procedures or related documents

#	Document Ref	WTP/System	CCP Plan/Proced	Section/Para	Brief description / justification of change	Additional Comments	Originator	Date
232	PLN-00138	Kalbar WTP	HACCP Plan	Flow diagrams Operational challenges	HACCP flow diagram process schematic updated to include 'normally closed'. Raw water to QUU network bypass/cross connection also removed under recent project so has been removed from diagrams. Raw water to dosed filtered water tank currently still in place but due for removal within weeks. Clarifier bypass will remain. Delete filter bypass (is already removed) Operational challenges updated to include lack of onsite storage due to UV being after storage tank. Operational challenge also added for supernatant return lagoons receiving storm flow runoff and return pump being fixed speed and oversized.	Refer markups TRIM D16/134296	TF	16/09/2016
233	PLN-00119	Kalbar WTP	Operational Mon	Coagulation CCP	Addition of dosed water pH grab/ validation of online instrument result Accidental omission from MP. Operators were performing daily grab sample despite it not being documented in the plan. Plan has been updated.	Refer markups TRIM D16/134299	TF	16/09/2016
234	GDE-00063	Kalbar WTP	Verification Sampl	Raw water sample point	Raw water sample point relocated. New photo, ID and coordinates.	Refer markups TRIM D16/134300	TF	16/09/2016
235	REG-00342	Kalbar WTP	HACCP Risk Regis	Whole of system	1. According to the RA the UV must be operating if WTP is operating. There is a UV bypass in place that should be removed and this should be documented in the RA. – Now documented in Whole of System. Also documented in Improvement Plan. 2. There is a large swallow colony (nests) below the clarifier. Consider any hazard that may cause hazards to the process and in particular to the clear water storage nearby (not vermin proof). – Swallow colony does not pose risk to water quality in clarifier. Risk exists with insufficient vermin proofing on dosed filtered water reservoir. Refer NC/1 in audit report. As a result REG-00342 Kalbar WTP HACCP Risk Register hazardous event 'Animals contaminating chlorinated water storage' has been updated and increased from Medium 5 (Rare-major) to Medium 8 (Unlikely-Major) making this a significant risk. An improvement item ALL24 already existed for this hazardous event and this has been updated based on the audit findings. The Improvement Plan (D15/200) has been updated accordingly for ALL24 for Kalbar WTP. 3. Add mode when clarifier bypass is opened and address hazards - As this is not considered normal operation this would be considered a change of operating conditions and an increase in risk which would also trigger regulator notification. If short term direct filtration mode was being considered to allow for maintenance or project works a risk assessment would need to be undertaken at the time to assess the current risk taking	Refer markups TRIM D16/134301	TF	16/09/2016
236	PLN-00040	North Stradbroke Islan	HACCP Plan	Flow diagrams Section 2.1.3 overview for Supernatant return	Flow diagram updated documenting Supernatant return process step as a PRP not a CCP. Explanation provided in Section 2.1.3.3.	Refer markups TRIM D16/135199	TF	19/09/2016
237	PLN-00076	North Stradbroke Islan	Operational Mon	Raw water abstraction	Change nomenclature 'Raw Water Intake' to 'Raw Water Abstraction' to align with standardised naming of process steps	Refer markups TRIM D16/135200	TF	19/09/2016
238	PRO-02058	North Stradbroke Islan	HACCP Plan Wall	Dosed water DAF	Dose water pH critical limit incorrectly stated as '>5.3' when should be '<5.3' A critical limit is in place for the DAF for outlet colour however there was 'N/A' in the Critical Limit Corrective Actions guidance column. Column has been updated and guidance is as per critical limit exceedance for the Coagulation CCP.	Refer markups TRIM D16/135203	TF	19/09/2016
239	REG-00085	North Stradbroke Islan	HACCP Risk Regis	Supernatant Return Raw water Abstraction	Change nomenclature 'Raw Water Intake' to 'Raw Water Abstraction' to align with consistent naming of process steps Supernatant return CCP assessment outcome changed from 'QCP' to 'PRP' and commentary added to CCP comment column.	Refer markups TRIM D16/135205	TF	19/09/2016
240	GDE-00055	Maroon Dam WTP	Verification Sampl	Treated water sample tap and distributions system sample tap	Treated water sample tap relocated to after treated water sample pumps. Previously located on 1 of 3 treated water tanks which can be operated in various arrangements. Distribution system sample tap relocated due to vacation of houses on supply line to tap resulting in unrepresentative sample of system	Refer markups TRIM D16/142492	TF	30/09/2016
241	GDE-00057	Kooralbyn WTP	Verification Sampl	Raw water sample point	Raw water sample tap relocated following project works	Refer markups TRIM D16/142671	TF	30/09/2016
242	PLN-00071	Mudgeeraba WTP	HACCP Plan	1.2 Conditions of Operation 2.1.2 Flow diagram 2.1.3 Process description 2.1.4 Operational challenge 3.2 HACCP limit validation	<ul style="list-style-type: none"> 1.2 Conditions of Operation updated to describe the improvements to WTP interlock functionality 2.1.2 Updates to HACCP flow diagram and schematic diagram to include clarifier bypass, poly type, stormwater and chem bund flows as intermittent input to supernatant return tank, reversal of order of hypo (now first) then caustic (now second) at Disinfection CCP, delineation of key interface point between CoGC and Supply System, optional lime dosing into inlet channel, 2.1.3 Order of process steps to be re-ordered to align with Risk Assessment and HACCP Process Flow diagram. Description of lime venturi dosing arrangement in Coagulation section. Inclusion of detail of which polymers are used where. Description around existence of clarifier bypass. Updates to description of summer v. winter free chlorine targets now remaining at summer target, supernatant return system description updated to describe upgrades. 2.1.4 Operational challenge regarding high levels in supernatant return tank and washwater recovery tank preventing filters being able to backwash following rainfall due to stormwater runoff. 3.2 HACCP Limit validation - further detail added on HACCP limits and supporting validation. 	Refer markups TRIM D17/54447	TF	21/04/2017
243	PLN-00072	Mudgeeraba WTP	Operational Mon	Order of process steps	Order of process steps to be re-ordered to align with Risk Assessment and HACCP Process Flow diagram. No changes to frequencies or parameters	Refer markups TRIM D17/54449	TF	21/04/2017

Southern Opotional Region - Register of changes to HACCP plans, procedures or related documents

#	Document Ref	WTP/System	CCP Plan/Proced	Section/Para	Brief description / justification of change	Additional Comments	Originator	Date
244	PRO-02028	Mudgeeraba WTP	HACCP Plan Wall	Raw water Supernatant Return Coagulation Disinfection Fluoride	<ul style="list-style-type: none"> Raw water Abstraction raw water turbidity HACCP limit changed from >10 NTU to change ±10 NTU, timeframe reduced from 2 hours to 30 mins as per standard, Critical limit for turbidity removed, Supernatant return CCP Action Limit increased from >10 NTU to >15 NTU, Critical Limit new % return >10% of raw water flow for 15mins, Critical Limit for pH timeframe reduced from 15 mins to 5 mins to prevent unnecessary additional alum being returned to inlet channel, critical limit corrective action guidance updated to include bottleneck scenario Coagulation CCP dosed water pH lower critical limit increased from 5.7 to 5.8 to align with Validation Standard, new dosed water pH critical limit when dosing pot perm to align with Validation Standard, Critical Limit correction action guidance updated with regard to recovering from loss of alum dose Disinfection CCP targets now consistently at 'summer' levels rather than 'summer' or 'winter', reservoir level new target and critical limit based on C.t inputs, critical limit corrective action guidance updated to include option to recover low chlorine Fluoride CCP pre reservoir critical limit timeframe reduced from 15mins to 2mins Removal of Treated Water as a process step Nomenclature for 'clear water' and 'Res 2' changed to 'treated water' All CCPs where a WTP shutdowns is the consequence of CL exceedance - corrective action guidance updated to include notification to Seqwater Control room within 30 mins of shutdown 	Refer markups TRIM D17/54448	TF	21/04/2017
245	PRO-02057	Capalaba WTP	HACCP Plan Wall	Manganese UV Disinfection Free Chlorine Disinfection Fluoridation	<ul style="list-style-type: none"> Manganese Removal QCP – new raw water manganese soluble Action Limit of >0.1 mg/L. Refer data attached. A raw water soluble result of 0.1 mg/L would indicate higher than typically seen levels of manganese in the raw water. UV Disinfection CCP – UVT target reduced from >85% to >80% which is consistent with WTP targets and the UV validation (i.e not <80%) Free Chlorine Disinfection CCP – C.t volumes reviewed resulting in change to treated water critical limit from <1.0 mg/L to <0.8 mg/L and the treated water action limit from 1.2 mg/L to 1.0 mg/L. Treated water pH target now the same as dosed water pH target. C.t action limit and critical limit removed for now. Fluoridation CCP – volumes reviewed resulting in timeframe for pre reservoir fluoride critical limit reducing from 15 mins to 12 mins. 	Refer markups TRIM D17/56855	TF	28/04/2017
246	PLN-00120	Capalaba WTP	Operational Mon	Various minor	<ul style="list-style-type: none"> No change to frequency or parameters Updates to some terminology Removal of total iron Removal of references to CO2 due to delays in delivery 	Refer markups TRIM D17/56853	TF	28/04/2017
247	PLN-00037	Capalaba WTP	HACCP Plan	Flow diagram Section 2.1.3 Section 3.2	<ul style="list-style-type: none"> HACCP Flow Diagram and Process schematic updated to show CO2 and caustic (into sludge equalisation tank) as dashed lines (future provision) instead of solid lines. HACCP flow diagram needs to be signed and JJ is away so can you please sign scan and email it back to me. Various minor updates to wording throughout. Section 2.1.3 Updates to UV system description and Updates to the values in the disinfection C.t calculation. Section 3.2 HACCP limit validation updated to include more detail on HACCP limits and updates to limits as per wall chart. 	Refer markups TRIM D17/56851	TF	28/04/2017
248	PRO-01986	Westbank WTP	HACCP Plan Wall	Raw Water, Coagulation, Manganese Removal	<ul style="list-style-type: none"> Raw turbidity action limit slightly decreased. Raw water conductivity removed limit and extended into a Summer and Winter limit Alum deviation alarm time extended from 2 mins to 5 mins for action and critical limit. Manganese removal free chlorine action limit increased slightly. Grab samples identified in chart. 	Changes made to assist with enhanced coagulation.	KM	30/06/2017
249	PRO-01985	Eastbank WTP	HACCP Plan Wall	Kholo Early Warning Station Raw Water, Coagulation, Manganese Removal, Primary Disinfection, Secondary Disinfection, Treated Water.	<ul style="list-style-type: none"> Kholo Early Warning Station - Raw turbidity action limit slightly decreased. Kholo Early Warning Station - Raw water conductivity removed limit and extended into a Summer and Winter limit Eastbank raw turbidity action limit slightly decreased. Eastbank raw water conductivity removed limit and extended into a Summer and Winter limit. Alum deviation alarm time extended from 2 mins to 5 mins for action and critical limit. Manganese removal free chlorine action limit increased slightly. New primary disinfection turbidity limit added (inlet to Camerons Hill 1 & 2). Time frame added to secondary disinfection pH limit. Treated water turbidity action limit added for Camerons Hill 1 & 2. 	Changes made to assist with enhanced coagulation.	KM	30/06/2017
250	GDE-00054	Boonah-Kalbar WTP	Verification Samg	Process	<ul style="list-style-type: none"> Document was reviewed and updated All ALS contract protocols were removed and sampling procedure references were updated 		AS	4/12/2017
251	GDE-00055	Maroon Dam WTP	Verification Samg	Process	<ul style="list-style-type: none"> Document was reviewed and updated All ALS contract protocols were removed and sampling procedure references were updated 		AS	4/12/2017
252	GDE-00056	Moogerah Dam WTP	Verification Samg	Process	<ul style="list-style-type: none"> Document was reviewed and updated All ALS contract protocols were removed and sampling procedure references were updated 		AS	4/12/2017
253	GDE-00057	Kooralbyn WTP	Verification Samg	Process	<ul style="list-style-type: none"> Document was reviewed and updated All ALS contract protocols were removed and sampling procedure references were updated 		AS	4/12/2017
254	GDE-00058	Rathdowney WTP	Verification Samg	Process, Sample Point Details	<ul style="list-style-type: none"> Document was reviewed and updated All ALS contract protocols were removed and sampling procedure references were updated The picture for sample point RAT-SP120 was edited to make the sample tap more visible 		AS	4/12/2017
255	GDE-00059	Beaudesert WTP	Verification Samg	Process	<ul style="list-style-type: none"> Document was reviewed and updated All ALS contract protocols were removed and sampling procedure references were updated 		AS	4/12/2017

Southern Operational Region - Register of changes to HACCP plans, procedures or related documents

#	Document Ref	WTP/System	CCP Plan/Proced	Section/Para	Brief description / justification of change	Additional Comments	Originator	Date
256	GDE-00061	Canungra WTP	Verification Sampl	Process, Sample Point Details	<ul style="list-style-type: none"> Document was reviewed and updated All ALS contract protocols were removed and sampling procedure references were updated The picture for sample point CAN-SP120 was edited to make the sample tap more visible The picture for sample point CAN-SP910 was edited to make the sample tap more visible 		AS	5/12/2017
257	GDE-00062	Capalaba WTP	Verification Sampl	Process, Sample Point Details	<ul style="list-style-type: none"> Document was reviewed and updated All ALS contract protocols were removed and sampling procedure references were updated The picture for sample point CAP-SP920 was edited to make the sample tap more visible 		AS	5/12/2017
258	GDE-00063	North Stradbroke islan	Verification Sampl	Process, Sample Point Details	<ul style="list-style-type: none"> Document was reviewed and updated All ALS contract protocols were removed and sampling procedure references were updated The GPS location for raw sample point NSI-SP121 was updated The GPS location for raw sample point NSI-SP122 was updated The picture for sample point NSI-SP122 was edited to make the sample tap more visible The picture for sample point NSI-SP913 was edited to make the sample tap more visible 		AS	5/12/2017
259	GDE-00064	Dunwich WTP	Verification Sampl	Process	<ul style="list-style-type: none"> Document was reviewed and updated All ALS contract protocols were removed and sampling procedure references were updated 		AS	5/12/2017
260	GDE-00065	Amity Point WTP	Verification Sampl	Process, Sample Point Details	<ul style="list-style-type: none"> Document was reviewed and updated All ALS contract protocols were removed and sampling procedure references were updated The picture for sample point AMI-SP910 was edited to make the sample tap more visible 		AS	5/12/2017
261	GDE-00066	Point Lookout WTP	Verification Sampl	Process, Sample Point Details	<ul style="list-style-type: none"> Document was reviewed and updated All ALS contract protocols were removed and sampling procedure references were updated The picture for sample point PLO-SP910 was edited to make the sample tap more visible 		AS	5/12/2017
262	GDE-00067	Molendinar WTP	Verification Sampl	Process, Sample Point Details	<ul style="list-style-type: none"> Document was reviewed and updated All ALS contract protocols were removed and sampling procedure references were updated The picture for sample point MOL-SP933 was edited to make the sample tap more visible 		AS	5/12/2017
263	GDE-00068	Mudgeeraba WTP	Verification Sampl	Process, Sample Point Details	<ul style="list-style-type: none"> Document was reviewed and updated All ALS contract protocols were removed and sampling procedure references were updated The GPS location for treated sample point MUD-SP923 was updated The picture for sample point MUD-SP121 was edited to make the sample tap more visible The picture for sample point MUD-SP122 was edited to make the sample tap more visible 		AS	5/12/2017
264	GDE-00069	Hinze Dam WTP	Verification Sampl	Process, Sample Point Details	<ul style="list-style-type: none"> Document was reviewed and updated All ALS contract protocols were removed and sampling procedure references were updated The GPS location for treated sample point HIN-SP920 was updated The picture for sample point HIN-SP12 was edited to make the sample tap more visible The picture for sample point HIN-SP980 was edited to make the sample tap more visible 		AS	5/12/2017
265	PLN-00069	Molendinar WTP	HACCP Plan	<p>1.2 Conditions of Operation</p> <p>2.1.2 HACCP Process Flow Diagram and Schematic</p> <p>2.1.3 System overview</p> <p>3.2 HACCP Limit validation Section 6 Materials and Chemicals</p>	<p>removed PID02077 TMO: Install Blank Plate on Bypass Penstock at Inlet Works complete Aug 2016; Fluoride dosing point changed to inlet of CCT. Monitoring changed to inlet of CCT.</p> <p>- PAC, pot perm and backwash recovery alum dosing lines changed from solid line to dashed line on HACCP diagram as they are dosed 'as needed'.</p> <p>- Future: improve schematic detail on reservoir flow direction and arrangement</p> <p>- gravity main added</p> <p>2.1.3 System overview</p> <p>- Alignment of numbering of all process steps in accordance with HACCP process steps.</p> <p>- Catchment raw water sources - Updates to wording on source water category.</p> <p>Various minor updates to all Process Steps.</p> <p>2.1.3.8 Updates to the C.t calculation based on meeting C.t 8 mg.min/L under various pumping scenarios.</p> <p>2.1.4 Updates to operational challenges to reflect WTP interlocks with treated water interlocks yet to be enabled.</p> <p>3.2 HACCP Limit validation and PRO-01984 Molendinar WTP HACCP Plan Wall Chart Procedure:</p> <p>- Raw Water Abstraction: Change of target from '<5 NTU' to 'Turbidity at last coagulant dose change'.</p> <p>- Taste and Odour Control: Change in name of Process step from 'PAC dosing' to 'Taste and Odour control' as per R.A. Critical Limit values are now Action Limit Values. Presence of T&O in treated water does not make water unsafe rather it is aesthetically displeasing. T&O is managed</p> <p>- Manganese and Iron Removal: Timeframe of critical limit extended to > Action limit timeframe to allow Operator to be aware of an issue and intervene before the Critical Limit is reached as the oxidative state of the filter is not immediately at risk.</p> <p>- Changes to various process steps to update Process names CCP/QCP/oPRP terminology as per outcome of 2017 R.A.</p> <p>- Disinfection (primary): a pH target of >7.1 has been set which will allow the WTP to reliably meet the BWSA of pH 7.0 or greater. The WTP does not typically dose more sodium hydroxide than required hence there is little risk that pH will be dosed much above pH 7.1 therefore no upper target range has been set. The Action Limit has been aligned to reflect the BWSA of pH <7.0.</p> <p>- CCT target and minimum level have been adjusted from 55% to 62% based on recalculation to achieve minimum C.t 8 mg.min/L. CL Corrective action guidance added to instruct Ops to contact DWQ Coord if CCT level or treated water chlorine limits are triggered to prompt a check against actual C.t.</p> <p>- Addition of a treated water turbidity target of <0.2 NTU and an Action Limit of >0.5 NTU for 30 mins following Petrie Incident and to increase awareness and corrective action relating to impact of turbidity on primary disinfection.</p>	Refer markups D17/163000	TF	5/12/2017
266	PRO-01984	Molendinar WTP	HACCP Plan Wall	Raw water abstraction Taste and Odour control Manganese and Iron Removal Disinfection (primary) Removal of Treated Water Process Step	Refer HACCP Plan 3.2 HACCP Limit validation notes above.	Refer markups D17/162997	TF	5/12/2017

Southern Operational Region - Register of changes to HACCP plans, procedures or related documents

#	Document Ref	WTP/System	CCP Plan/Proced	Section/Para	Brief description / justification of change	Additional Comments	Originator	Date
267	PLN-00070	Molendinar WTP	Operational Mon	Terminology Fluoride monitoring Disinfection	- Changes in terminology of Process Steps to align with 2017 R.A review - Removal of Treated water and Sludge monitoring. Turbidity monitoring moved to Disinfection Primary Process Step. Sludge monitoring is part of Envir system, not DWQ. - Changes to Fluoride monitoring as per changes at WTP.	Refer markups D17/162999	TF	5/12/2017
268	PRO-02105	Beauesert WTP	HACCP Plan Wall	All process steps except Fluoridation	Raw Water Abstraction - change of terminology, change from CCP to oPRP as per Validation guideline. Removal of CL for turbidity as per Validation guideline. Ammonia HACCP limits adjusted as per Ammonia treatment design capacity. Coagulation: Alum loss of dose changed from 'no flow' to <50% to detect flow deviations which may not be detected by low flow of 0 L/s. New coagulated water pH limits as per validation standard for organics removal but slightly lower to allow for dirty water events where high alum dose required for increased raw water turbidity/colour without the need for caustic dosing. Settled water colour as per validation standard for alum sites. Floc and Settling separated from Coag. Settled water turbidity as per validation standard for alum sites. Media Filtration - New dosed water pH limits following introduction of settled water caustic dosing to maintain biological properties in filter. UV disinfection - Dose rate as per validation standard and UV system validation. Removal of system unhealthy/unavailable as this relates to asset failure and loss of redundancy and not water quality. Disinfection (primary) broken up into NORMAL MODE and AMMONIA MODE following delivery of breakpoint ammonia treatment. Disinfection (primary) NORMAL MODE - Change in terminology to 'dosed irradiated water' slight reduction in dosed irradiated water limits as improved chlorine decay expected with alum. New limits for dosed irradiated water as disinfection caustic dosing now in place. Treated water pH limits adjusted to reflect C.t 10 mg.min/L target down from C.t 15 mg.min/L target. New treated water turbidity limits introduced following Petrie incident to alert Operators to issue that requires investigation that could impact disinfection. Disinfection (primary) AMMONIA MODE - new limits to reflect operation of primary disinfection during ammonia mode. Refer HACCP plan validation. Further guidance added to Corrective Action guidance columns.		TF	26/02/2018
269	PLN-00092	Beauesert WTP	Operational Mon	All process steps except Fluoridation	Introduction of new analysers following delivery of alum dosing and break point ammonia treatment		TF	26/02/2018
270	PLN-00091	Beauesert WTP	HACCP Plan	Glossary Intro Conditions of operation Flow diagrams System overview 2.1.3 Assessment of WQ data Validation Materials and Chemicals	Refer markups. Glossary, Intro, Assessment of WQ data updated as per other HACCP plans to reflect changes made to all HACCP Plans in streamlining process. Conditions of Operation, Flow Diagram, System overview, Validation and Materials and Chemicals updated to reflect delivery of alum dosing and breakpoint ammonia treatment assets.	Refer markups D18/26201 Update: On awaiting final sign off of HACCP diagram on the day of commissioning the alum dosing it was found that the clarifier had poor settleability. As such poly was introduced into the process on 1/03/18 as a settling aid. Refer incident. This was not reflected in the HACCP Plan. A risk assessment was undertaken to reflect this change D18/34774. The HACCP plan thus remained in draft until the success, or otherwise, of the changes led to a semi permanent solution which could include reverting back to magnasol 589. As such the HACCP Plan remains in final draft in REX. 26/04/18: LT-20 and LT-25 have now been incorporated into the HACCP Plan and Risk Register with an improvement item relating to delivery of permanent assets captured in the Risk Assessment.	TF	26/04/2018
271	PRO-02057	Capalaba WTP	HACCP Plan Wall	All process steps except Fluoridation	Refer summary of updates doc attached to email D18/68485. Numerous changes.	Refer markups D18/68433	TF	27/04/2018
272	PLN-00037	Capalaba WTP	HACCP Plan	1.2 Cond of operation 2.1.3 system overview 3.2 HACCP Limit Validation 4.1 Operational procedures	<ul style="list-style-type: none"> General updates to terminology throughout doc. Section 1.2 Conditions of operation: Inclusion of alarm masking on start up in conditions of operation. Item captured in Risk Dashboard as alarm masking on start up requires an individual approach. Flow diagrams: inclusion of CO2 as permanent. Section 2.1.3 System Overview: Addition of use of hydrochloric acid in coagulation section for cleaning of lime hoses. Also added to Section 8 Materials and Chemicals. Section 3.2 HACCP Limit Validation: Updated as per Wall Chart. Section 4.1 Operational Procedures updated to include Ops Manual and FD. Addition of supporting docs. 	Refer markups D18/68435	TF	27/04/2018
273	PLN-00120	Capalaba WTP	Operational Mon	Coagulation CCP and terminology	Minor update to reflect UVT monitoring at Coagulation CCP but on the ground there are no changes to location and frequency of parameters. Just terminology updates	Refer markups D18/68432	TF	27/04/2018
274	REG-00377	Rathdowney WTP	HACCP Risk Regis	Unmitigated and Mitigated Risk Registers	Risk Assessment Review workshop 1/03/17. This doc now obsolete. Risk Register document is now D17/73063		TF/SR	8/05/2018
275	REG-00353	Beauesert WTP	HACCP Risk Regis	Unmitigated and Mitigated Risk Registers	Risk Assessment Review workshop 7/06/17. This doc now obsolete. Risk Register document is now D17/73063	Refer markups D18/26201	TF/SR	8/05/2018
276	REG-00441	Hinze Dam WTP	HACCP Risk Regis	Unmitigated and Mitigated Risk Registers	Risk Assessment Review workshop 22/06/17. This doc now obsolete. Risk Register document is now D17/73063		TF/SR	8/05/2018
277	REG-00368	Canungra WTP	HACCP Risk Regis	Unmitigated and Mitigated Risk Registers	Risk Assessment Review workshop 17/07/17. This doc now obsolete. Risk Register document is now D17/73063		TF/SR	8/05/2018

Southern Opotional Region - Register of changes to HACCP plans, procedures or related documents

#	Document Ref	WTP/System	CCP Plan/Proced	Section/Para	Brief description / justification of change	Additional Comments	Originator	Date
278	REG-00375	Kooralbyn WTP	HACCP Risk Regis	Unmitigated and Mitigated Risk Registers	Risk Assessment Review workshop 19/07/17. This doc now obsolete. Risk Register document is now D17/73063		TF/SR	8/05/2018
279	REG-00342	Kalbar WTP	HACCP Risk Regis	Unmitigated and Mitigated Risk Registers	Risk Assessment Review workshop 23/08/17. This doc now obsolete. Risk Register document is now D17/73063		TF/SR	8/05/2018
280	REG-00171	Moogerah Dam WTP	HACCP Risk Regis	Unmitigated and Mitigated Risk Registers	Risk Assessment Review workshop 6/09/17. This doc now obsolete. Risk Register document is now D17/73063		TF/SR	8/05/2018
281	REG-00166	Maroon Dam WTP	HACCP Risk Regis	Unmitigated and Mitigated Risk Registers	Risk Assessment Review workshop 6/09/17. This doc now obsolete. Risk Register document is now D17/73063		TF/SR	8/05/2018
282	REG-00344	Capalaba WTP	HACCP Risk Regis	Unmitigated and Mitigated Risk Registers	Risk Assessment Review workshop 15/09/17. This doc now obsolete. Risk Register document is now D17/73063		TF/SR	8/05/2018
283	REG-00426	Mudgeeraba WTP	HACCP Risk Regis	Unmitigated and Mitigated Risk Registers	Risk Assessment Review workshop 27/10/17. This doc now obsolete. Risk Register document is now D17/73063		TF/SR	8/05/2018
284	REG-00424	Molendinar WTP	HACCP Risk Regis	Unmitigated and Mitigated Risk Registers	Risk Assessment Review workshop 3/11/17. This doc now obsolete. Risk Register document is now D17/73063		TF/SR	8/05/2018
285	REG-00085	North Stradbroke Islar	HACCP Risk Regis	Unmitigated and Mitigated Risk Registers	Risk Assessment Review workshop 20/11/17. This doc now obsolete. Risk Register document is now D17/73063		TF/SR	8/05/2018
286	REG-00449	North Stradbroke Island Town WTPs (Amity, Dunwich & Point Lookout)	HACCP Risk Regis	Unmitigated and Mitigated Risk Registers	Risk Assessment Review workshop 21/11/17. This doc now obsolete. Risk Register document is now D17/73063		TF/SR	8/05/2018
287	PRO-02003	Kalbar WTP	HACCP Plan Wall	All process steps except Fluoridation	<ul style="list-style-type: none"> - Raw water abstraction: raw water turbidity timeframe reduced f rom 1 hour to 30 mins as per SPE-00320. NEW Raw water colour target and action limits as per SPE-00320. NEW Raw water UV254 target and action limits- '- Supernatant Return: Supernatant return turbidity action limit value increased from 10 NTU to 15 NTU and timeframe reduced from 1 hour to 30 mins as per SPE-00320. NEW Sludge Thickener pH limits. Not previously determined. - Coagulation: Dosed water pH limits – adjusted downward to improve organics reduction. NEW Settled water organics target and action limit changed from true colour to UV254. Inclusion of lookup table and compass app for coag dose rate as per SPE-00320. Settled water colour target reduced from 5 HU to 2 HU as per SPE-00320 - Manganese and Iron Removal: Timeframes added for filtered water chlorine and filtered water pH following introduction of new analysers. NEW action limit for filtered water pH to detect overdose or under dose of settled water caustic for removal of Mn prior to critical limits being reached. New CL low limit for filtered water pH prevent shedding of Mn from filter. - Media Filtration: HACCP limits now based on individual filters following installation of new analysers - Disinfection (primary): NEW Upper operating target range added to free chlorine target to set an upper boundary for free chlorine target. NEW dosed filtered water pH limits added to detect potential impacts to Disinfection CCP on inlet to dosed filtered water reservoir. NEW treated water pH Action Limit to detect potential impacts to Disinfection CCP before Critical Limit is reached. Timeframe of CL reduced as per SPE-00320. NEW treated water turbidity Action Limit following Petrie incident to detect event in dosed filtered water reservoir that requires investigation. Reservoir level increased from 45% to 50% as per C.t calc. Timeframe of 5 mins added to reservoir level critical limit. Previously 'any time'. NEW Max treated water flow rate for purposes of C.t and UV disinfection. - UV Disinfection: NEW UV Dose HACCP target and critical limit added as per SPE-00320. Removal of previous asset available/unavailable target and limit. These represent asset redundancy and water quantity risk rather than water quality. NEW UVT action limit of <80% introduced as a lead indicator of requirement to review processes to avoid impacts to UV Disinfection before Critical Limit is reached. UVT target also introduced. NEW UV reactor target and critical limits added as per SPE-00320. 	Refer markups D18/76696	TF	17/05/2018
288	PLN-00138	Kalbar WTP	HACCP Plan	Flow diagrams, conditions of operation, terminology throughout, Operational challenges, Validation	<ul style="list-style-type: none"> • Flow diagram and flow schematic updated. Raw water to dosed filtered water tank inlet bypass removed. Caustic dose labelled 'as required' indicating intermittent use. Individual filter outlet turbidity monitoring added to each filter. Combined filtered water pH and chlorine online monitoring added. UV bypass removed. Descriptive detail added to sludge lagoons and removal of sludge. Addition of raw water screen • Conditions of operation flow rates updated based on recent audit. Refer RW 7671. • Disinfection C.t updated to reflect updates to treated water flow based on recent audit. Refer RW 7671. • Minor changes to process terminology. • 2.1.4 Operational challenges updated to reflect improvement filter monitoring and automation. Addition of challenges of treating fluctuating raw water organics and colour in Reynolds Creek and floc stir up on start up in clarifier. • 3.2 HACCP Limit Validation. Refer as per changes to PRO-02003 Kalbar WTP – HACCP Plan Wall Chart Procedure 	Refer markups D18/76695	TF	17/05/2018
289	PLN-00119	Kalbar WTP	Operational Mon	Media Filtration, Manganese removal, terminology throughout	<ul style="list-style-type: none"> • Inclusion of new online combined filtered water chlorine and pH analysers • Alignment with PRO-02003 updates • Minor updates to terminology 	Refer markups D18/76698	TF	17/05/2018

Southern Operational Region - Register of changes to HACCP plans, procedures or related documents

#	Document Ref	WTP/System	CCP Plan/Proced	Section/Para	Brief description / justification of change	Additional Comments	Originator	Date
290	PLN-00107	Moogerah Dam WTP	HACCP Plan	flow diagrams 2.1.3 2.1.4 3.2 4.2 6 Appendix	<ul style="list-style-type: none"> HACCP process step terminology updated to reflect risk assessment process steps. HACCP flow diagram – ‘process step’ symbols added to flow diagram for Raw Water Abstraction and Distribution Pipeline process steps. HACCP schematic diagram updated to show BW waste tank 1 and 2 running in series with outlet at BW tank 2. Section 2.1.3 Disinfection C.t calculation updated based on update to treated water tank volume figure. Section 2.1.4 distribution system dirty water events updated based on current knowledge of aged galvanized pipes. Section 3.2 Validation update to reflect updated HACCP limits. Timeframe validation added where previously omitted. Section 1.2 pre-requisite programs updated to reflect overarching PRP procedure and listed oPRPs. Section 6 updated to reflect chemical supplier details captured in overarching REG-00250. Appendix A updated with marked up drawing of distribution system. 	Refer REX D18/117271 for markups	TF	7/08/2018
291	PRO-01929	Moogerah Dam WTP	HACCP Plan Wall	Raw water abstraction Coagulation Disinfection (primary) Distribution pipeline Treated water	<ul style="list-style-type: none"> Raw water abstraction turbidity action limit changed from absolute values to change in turbidity as per approach to responding to change in raw water quality (decline or improvement) Removal of raw water turbidity Critical limit. Decision to run WTP or shutdown and tanker to be made by Operations. Subsequent CCP CLs sufficient to ensure safety of drinking water. Coagulation CCP upper pH limit timeframe reduced from 15 mins to 5 mins as this limit is proxy monitoring of loss of coag dose and timeframe is consistent with SPE-00320. Disinfection (primary) CCP low chlorine values increased based on reduction in min reservoir level due to regular instances where CCT drops to <60% but not <50% and updated treated water reservoir volume figure. Treated water action limit timeframe reduced from 2 hours to 30 mins in line with SPE-00320. Low pH critical limits added to capture unforeseen events. Distribution Pipeline chlorine target reduced from >0.5 mg/L to >0.2 mg/L in line with ADWG. Turbidity and pH targets and action limits added to detect water age issues or dirty water events that should initiate corrective actions. Corrective Actions separated into responses based on specific HACCP limit exceedance. 	Refer REX D18/117273 for markups	TF	7/08/2018
292	PLN-00108	Moogerah Dam WTP	Operational Mon	Terminology Distribution pipeline	<ul style="list-style-type: none"> HACCP process step terminology updated to reflect risk assessment process steps. Treated water colour monitoring changed from apparent to true Weekly pH monitoring added to distribution pipeline process step 	Refer REX D18/117272 for markups	TF	7/08/2018
293	PLN-00100	Maroon Dam WTP	HACCP Plan	flow diagrams 2.1.3 2.1.4 3.2 4.2 6 Appendix	<ul style="list-style-type: none"> HACCP process step terminology updated throughout to reflect risk assessment process steps. HACCP flow diagram – ‘process step’ symbols (red circles) added to flow diagram for Raw Water Abstraction and Distribution Pipeline process steps. Terminology updated to reflect R.A. Coag and Clarifier bypass removed as pipework removed creating air gap and this bypass is not considered operationally available due to unacceptable water quality risk. HACCP schematic diagram updated to show BW waste tank 1 and 2 running in series with outlet at BW tank 2. Change of location of treated water verification sample tap and update of sample tap IDs Section 2.1.3 Disinfection C.t calculation updated based on update to treated water tank volume figures. As above bypass removed. Paragraph added to flocc and settling describing removal of bypass and describing it is not considered operationally available due to unacceptable water quality risk. Section 2.1.4 distribution system dirty water events updated based on current knowledge of water age issues and aged galvanized pipes. Manual clarifier desludging added, turbidity monitoring after balance tank added with ref to late detection of clarifier issue.. Cross connection and lack of raw water turbidity analyser items removed. Distribution system issues updated. Section 3.2 Validation update to reflect updated HACCP limits. Timeframe validation added where previously omitted. Section 1.2 pre-requisite programs updated to reflect overarching PRP procedure and listed oPRPs. Section 6 updated to reflect chemical supplier details captured in overarching REG-00250. Appendix added to include drawing of distribution system diagram as per Maroon HACCP plan. 	Refer REX D18/117321 for markups	TF	7/08/2018
294	PLN-00101	Maroon Dam WTP	Operational Mon	terminology treated water	<ul style="list-style-type: none"> HACCP process step terminology updated to reflect risk assessment process steps. Treated water colour monitoring changed from apparent to true and moved from ‘treated water’ to disinfection (primary). 	Refer REX D18/117323 for markups	TF	7/08/2018
295	PRO-02054	Maroon Dam WTP	HACCP Plan Wall	Raw water abstraction Coagulation Disinfection (primary) Distribution Pipeline	<ul style="list-style-type: none"> Raw water abstraction turbidity action limit changed from absolute values to change in turbidity as per approach to responding to change in raw water quality (decline or improvement) Removal of raw water turbidity Critical limit. Decision to run WTP or shutdown and tanker to be made by Operations. Subsequent CCP CLs sufficient to ensure safety of drinking water. Coagulation CCP upper pH limit timeframe reduced from 15 mins to 5 mins as this limit is proxy monitoring of loss of coag dose and timeframe is consistent with SPE-00320. Disinfection (primary) CCP treated water low chlorine value decreased based on obtaining reservoir volumes from as con drawings. Dosed filtered water pH target range, critical limits and treated water lower pH critical limit added to capture unforeseen events. Treated water tanks min level target decreased from 50% to >30% in line with C.t calc. Distribution Pipeline chlorine target reduced from >0.5 mg/L to >0.2 mg/L in line with ADWG. Turbidity and pH targets and action limits added to detect water age issues or dirty water events that should initiate corrective actions. Corrective Actions separated into responses based on specific parameters rather than grouped together. 	Refer REX D18/117324 for markups	TF	7/08/2018
296	PLN-00073	Hinze Dam WTP	HACCP Plan	flow diagrams 2.1.3 3.2 4.2 6 Appendix	<ul style="list-style-type: none"> HACCP process step terminology updated throughout to reflect risk assessment process steps. Section 2.1.2 HACCP schematic diagram updated to show raw water pumps in BoHT. RPZ added to rainwater into mains connection point. Sludge holding tank added. HACCP Flow diagram and schematic diagram updated to show sludge holding tank and turbidity monitoring (not part of HACCP monitoring). Terminology updated to reflect risk assessment process steps. Section 2.1.3 system overview Distribution Pipeline section updated to include description of rainwater system and Cedar lakes raw water pipeline. Section 3.2 HACCP limit validation minor updates as per wall chart changes. Section 4.2 pre-requisite programs updated to reflect overarching PRP procedure and listed oPRPs. Section 6 updated to reflect chemical supplier details captured in overarching REG-00250. Appendix added to include drawing of distribution system diagram as per Maroon HACCP plan. 	Refer REX D18/117407 markups	TF	7/08/2018
297	PLN-00074	Hinze Dam WTP	Operational Mon	Terminology Distribution pipeline	<ul style="list-style-type: none"> HACCP process step terminology updated to reflect risk assessment process steps. Weekly turbidity added to hinze visitor centre park tap. 	Refer REX D18/117409 markups	TF	7/08/2018

Southern Operational Region - Register of changes to HACCP plans, procedures or related documents

#	Document Ref	WTP/System	CCP Plan/Proced	Section/Para	Brief description / justification of change	Additional Comments	Originator	Date
298	PRO-02103	Hinze Dam WTP	HACCP Plan Wall	terminology Raw water abstraction Disinfection (primary) Distribution pipeline	<ul style="list-style-type: none"> HACCP process step terminology updated throughout to reflect risk assessment process steps. Raw water abstraction - removal of raw water turbidity Critical limit. Decision to run WTP or shutdown and tanker to be made by Operations. Subsequent CCP CLs sufficient to ensure safety of drinking water. Removal of T&O target and actions. Management of T&O control is driven by Molendinar HACCP Plan. Note in Critical Limit Corrective Actions guidance that tankering is an option. 'Treated water' process step removed. Disinfection (primary) low pH CL considered but removed based on likelihood of low pH in WTP process not occurring. Distribution Pipeline Hinze visitor Centre tap turbidity added. Should be <1 NTU. Operator to assist in performing basic checks of system integrity if turbidity high. 	Refer REX D18/117410 markups	TF	7/08/2018
299	PLN-00075	North Stradbroke Island Town WTPs (Amity, Dunwich & Point Lookout)	HACCP Plan	flow diagrams 2.1.3 2.1.4 3.2 4.2 6	<ul style="list-style-type: none"> HACCP process step terminology and updated throughout to reflect risk assessment process steps and GDE-00235 WTP Equipment Field Labeling Guideline. Process step symbol (red circle) added to flow diagrams where previously omitted for Process Steps. Section 2.1.2 HACCP Flow diagram process step terminology updated to reflect risk assessment process steps. Addition of Raw Water Abstraction grab sample monitoring requirement. All: Redland reservoir assets that control treated water pump start/stop remain. All other Redland network assets removed. Dunwich flow diagram and schematic – online filtered water turbidity added. Section 2.1.3 1. Point Lookout WTP: bore 1 casing damage and operating philosophy added. Section 2.1.3 3 Dunwich WTP: description of online turbidity added. Fluoridation and Disinfection (primary) order of appearance switched. Section 2.1.4 operational challenges updated to remove reference to raw water iron for Amity Point as this is captured in unmitigated R.A process. Point Lookout in summer 17-22 hours supply challenges during peak demand period added. Section 3.2 HACCP limit validation minor updates as per wall chart changes. Section 4.2 pre-requisite programs updated to reflect overarching PRP procedure and listed oPRPs. Section 6 updated to reflect chemical supplier details captured in overarching REG-00250. 	Refer REX D18/117478 markups	TF	8/08/2018
300	PLN-00144	North Stradbroke Island Town WTPs (Amity, Dunwich & Point Lookout)	Operational Mon	terminology Raw water abstraction Media filtration	<ul style="list-style-type: none"> HACCP process step terminology updated to reflect risk assessment process steps. All Raw and treated water – colour – removed. Risk doesn't warrant operational monitoring and treatment for colour does not exist at WTP. Dunwich WTP NEW – Media Filtration – online filtered water turbidity added and grab sample (crosscheck) daily from weekly. 	Refer REX D18/117478 markups	TF	8/08/2018
301	PRO-02099	North Stradbroke Island Town WTPs (Amity, Dunwich & Point Lookout)	HACCP Plan Wall	Corrective actions Raw Water Abstraction Media Filtration Disinfection (primary)	<ul style="list-style-type: none"> All HACCP process step terminology and process water updated throughout to reflect risk assessment process steps and standard naming conventions (GDE-00235 WTP – Equipment Field Labelling). All removal of 'treated water' process step line item from All shutdown/interlocks requirements separated for Stabilised water (pre) and treated water (post) in Critical Limits corrective actions column. To be reviewed/actioned by SCADA change request form. All NEW - Raw water abstraction – raw water turbidity target and action limit from daily grab sample to detect change or disturbance in bore water quality. Dunwich WTP: NEW – Media Filtration – filtered water target and action limit to integrate online filtered water turbidity meter Amity Point WTP: reduction of treated water free chlorine action limit timeframe from 2 hours to 30 mins in line with SPE-00320 and other WTP Disinfection (primary) CCP timeframes. All treated water turbidity action limit timeframe reduced from 4 hours to 30 mins and critical limit increased from 0.8 NTU to 1.0 NTU and timeframe reduced from 1 hour to 15 mins. 	Refer REX D18/117484 markups	TF	8/08/2018
302	PNL-00138	Rathdowney WTP	HACCP Plan	terminology flow diagrams 2.1.3 2.1.4 3.2 4.2 6	<ul style="list-style-type: none"> HACCP process step terminology and updated throughout to reflect risk assessment process steps and GDE-00235 WTP Equipment Field Labeling Guideline. Process step symbol (red circle) added to flow diagrams where previously omitted for Process Steps. Section 2.1.2 HACCP Flow diagram process step terminology updated to reflect risk assessment process steps. Removal of Manganese removal process step. Section 2.1.3: Coagulation section updated to describe 589 dosing as neat and max 589 dose rate as 80 mg/L. Manganese and Iron removal section removed and description of historical process captured under media filtration. Distribution system updated to reflect QUU new reservoir. Section 2.1.4 operational challenges updated describe stormwater flows into solids handling system. Section 3.2 HACCP limit validation minor updates as per wall chart changes. Section 4.2 pre-requisite programs updated to reflect overarching PRP procedure and listed oPRPs. Section 6 updated to reflect chemical supplier details captured in overarching REG-00250. 	Refer D18/117800 markups	TF	7/08/2018
303	PRO-02003	Rathdowney WTP	HACCP Plan Wall	terminology manganese and iron control supernatant return coagulation Disinfection (primary)	<ul style="list-style-type: none"> All HACCP process step terminology and process water updated throughout to reflect risk assessment process steps and standard naming conventions (GDE-00235 WTP – Equipment Field Labelling). Manganese and Iron removal removed. As per R.A 2017: pre filter chlorine assets still in place. If pre-filter chlorine were to be re-initiated refer to previous HACCP Risk Assessment and review and update for this process. Not assessed in 2017. Removal of 'treated water' process step line item. Raw Water Abstraction HACCP limits changed from absolute values to change over specified timeframe which is representative of this WTP and in line with SPE-00320. Supernatant return Action limit value increased and timeframe decreased in line with SPE-00320. Coagulation: action limit colour decreased from 15 HU to 10 HU which should be readily achievable at this site. Disinfection: dosed filtered water upper free chlorine action limit increased from 3.5 mg/L to 3.8 mg/L based on feedback from Ops regarding chlorine decay in summer months Disinfection: treated water turbidity action limit added following Petrie incident. All shutdown/interlocks requirements separated for individual parameters. 	Refer D18/117801 markups	TF	7/08/2018
304	PLN-00093	Rathdowney WTP	Operational Mon	terminology	<ul style="list-style-type: none"> HACCP process step terminology updated to reflect risk assessment process steps and HACCP reportable parameters. 	Refer D18/117798 markups	TF	7/08/2018

Southern Opoeational Region - Register of changes to HACCP plans, procedures or related documents

#	Document Ref	WTP/System	CCP Plan/Proced	Section/Para	Brief description / justification of change	Additional Comments	Originator	Date
305	PLN-00095	Kooralbyn WTP	HACCP Plan	flow diagrams 2.1.3 2.1.4 3.2 4.2 6	<ul style="list-style-type: none"> HACCP process step terminology and updated throughout to reflect risk assessment process steps and GDE-00235 WTP Equipment Field Labeling Guideline. Process step symbol (red circle) added to flow diagrams where previously omitted for Process Steps. Section 2.1.2 HACCP Flow diagram process step terminology updated to reflect risk assessment process steps. Addition of Raw Water Abstraction grab sample monitoring requirement. Caustic dosing changed to 'as required' (dashed line) to reflect requirements. Bigfoot Lagoon clearly identified as optional source. Section 2.1.3 description of Bigfoot lagoon as alternate source added. Section 2.1.3 C.t changed from 15 to 10 and updated as per C.t calculator. Min level reduced to 20%. Section 2.1.4 operational challenges updated to include insufficient alum storage, high pH during dry periods, regular Operator intervention to optimize coagulation during raw water changes in Logan River. Section 3.2 HACCP limit validation updates as per wall chart changes. Section 4.2 pre-requisite programs updated to reflect overarching PRP procedure and listed oPRPs. Section 6 updated to reflect chemical supplier details captured in overarching REG-00250. 	Refer D18/117965 markups	TF	7/08/2018
306	PLN-00096	Kooralbyn WTP	Operational Mon	terminology	<ul style="list-style-type: none"> HACCP process step terminology updated to reflect risk assessment process steps and alignment of 'HACCP reportable parameters' with Wall Chart. 'Treated Water' process step monitoring for treated water turbidity and colour moved into Disinfection (primary) process step. 	Refer D18/117966 markups	TF	7/08/2018
307	PRO-02110	Kooralbyn WTP	HACCP Plan Wall	Raw water abstraction Coagulation Disinfection (primary)	<ul style="list-style-type: none"> All HACCP process step terminology and process water updated throughout to reflect risk assessment process steps and standard naming conventions (GDE-00235 WTP – Equipment Field Labelling). Raw Water Abstraction: removal of turbidity critical limit. Raw Water Abstraction: addition of raw water colour target and action limit similar to Kalbar WTP. Raw Water Abstraction: note added regarding impact of PAC dosing when using Bigfoot Lagoon on raw water turbidity. Coagulation: settled water UV 254 Action limit added as more sensitive measure of organics removal performance through the coagulation process similar to Kalbar WTP. Disinfection (primary): Dosed Filtered Water Action limit pH reduced from pH 8.0 to 7.6 as WTP targets C.t 10 mg.min/L which requires pH to be ≤8.0. Therefore critical pH limit reduced from 8.5 to 8.0. Disinfection (primary): Treated water pH Action limits and critical limits as per Dosed filtered water to prevent out of spec water leaving CCT. Disinfection (primary): Reservoir level target and critical limit reduced from 45% to 20%. No impact to min chlorine for C.t 10 mg.min/L. Previous error/oversight Disinfection (primary): treated water turbidity action limit added following Petrie incident. Removal of 'treated water' process step line item. 	Refer D18/117967 markups	TF	7/08/2018
308	REF-00306 (PL-GDC-20-1680)	Gold Coast Desalination	HACCP Plan	Refer Veolia doc management	Refer Veolia doc management system	Refer Veolia doc management system	Veolia	9/01/2018
309	REF-00308 (obsolete) REF - new (CRA-GCD-13-9635)	Gold Coast Desalination	HACCP Risk Register	revised and updated	REF-00308 and REF-00310 merged together become (CRA-GCD-13-9635) single doc. REF-NEW	Refer Veolia doc management system	Veolia	10/01/2018
310	REF-00310 (obsolete) REF - new (CRA-GCD-13-9635)	Gold Coast Desalination	HACCP Risk Register	revised and updated	REF-00308 and REF-00310 merged together become (CRA-GCD-13-9635) single doc. REF-NEW	Refer Veolia doc management system	Veolia	10/01/2018
311	REF-00309 (PL-GDC-20-1682)	Gold Coast Desalination	HACCP Validation	Refer Veolia doc management	Refer Veolia doc management system	Refer Veolia doc management system	Veolia	16/11/2017
312	REF (REF-DCG-4-1664)	Gold Coast Desalination	Operational Mon	Refer Veolia doc management	Refer Veolia doc management system	Refer Veolia doc management system	Veolia	5/07/2018
Submission to Regulator - Amendment Application August 2018								
313	PLN-00357	Canungra WTP	HACCP Plan	All	New Canungra MF WTP	New procedure	TF	7/09/2018
314	PLN-00358	Canungra WTP	Operational Mon	All	New Canungra MF WTP	New procedure	TF	7/09/2018
315	PRO-02267	Canungra WTP	HACCP Plan Wall	All	New Canungra MF WTP	New procedure	TF	7/09/2018
316	GDE-00255	Canungra WTP	Verification Sampl	All	New Canungra MF WTP	New procedure	TF	12/09/2018
317	PLN-00357	Canungra WTP	HACCP Plan	Validation	<ul style="list-style-type: none"> Section 1.1 scope: updated to include date of commissioning of new Canungra WTP. Schematic diagram – removal of KIP reference as this only relates to Supply System sites. Sample point codes update from CAN to CNG, Membrane Pressure Decay changed to Protozoa LRV Risk Register / Risk Dashboard terminology made consistent throughout doc Section 2.1.3 Distribution System: removal of inaccurate daily system demand figure Section 3.2 HACCP limit validation: Disinfection CCP: Update of validation to reflect removal of dosed filtered water and treated water pH action limits of >8.0 for >30 mins based on the control system automatically shifting the minimum C.t alarm/interlock between 10 mg.min/L and 15 mg.min/L based on online pH. The raw water can be approx. pH 8.0 and there is no pH correction (reduction) through the process hence there can only be an increase through the process. The upper pH Operating Protocol Notification trigger is pH 8.0 therefore a Notification to QUU would occur if/when the weekly treated water verification sample is pH >8.0. 	Refer mark ups D18/138336	TF	18/09/2018
318	PRO-02267	Canungra WTP	HACCP Plan Wall	All	<ul style="list-style-type: none"> Disinfection CCP Dosed Filtered Water and Treated Water upper pH Action Limits >8.0 for >30 mins removed. Corrective actions for high pH moved from 'Action Limit Corrective Action Guidance' to 'Critical Limit Corrective Action Guidance'. 	Refer mark ups D18/138337	TF	18/09/2018
319	PLN-00040	North Stradbroke Islan	HACCP Plan	Flow diagrams Section 2.1.3 overview for Supernatant return	Updates to flow diagrams and Section 2.1.3.3 to include return of TISAB to filter backwash tank and supernatant return process.	Refer markups D18/142223	TF	25/09/2018
320	PLN-00357	Canungra WTP	HACCP Plan	Validation	Increase in Membrane Filtration CCP limit from 230 µS/cm to 300 µS/cm based on current (normal) raw water conductivity levels.	Refer markups D18/148247	TF	26/09/2018
321	PRO-02267	Canungra WTP	HACCP Plan Wall	Membrane Filtration CCP	Increase in Membrane Filtration CCP limit from 230 µS/cm to 300 µS/cm based on current (normal) raw water conductivity levels.	Refer markups D18/148245	TF	26/09/2018

Southern Operational Region - Register of changes to HACCP plans, procedures or related documents

#	Document Ref	WTP/System	CCP Plan/Proced	Section/Para	Brief description / justification of change	Additional Comments	Originator	Date
322	PLN-00069	Molendinar WTP	HACCP Plan	Section 2.1 2.1.3 System overview 3.2 validation 4.2 PRPs 6 Materials & Chemicals	<ul style="list-style-type: none"> 2.1.1 CWQ Coord added to HACCP team. Previous omission. 2.1.2 Verification sample point ID's added to HACCP Schematic diagram 2.1.2 Dashed lines added to HACCP Process Flow Diagram and HACCP Schematic Diagram showing clear delineation between Molendinar WTP HACCP Plan and Supply System HACCP Plan and CRE. Aerial photograph updated to more recent photo Site layout of reservoirs removed as this is supply system asset. 2.1.3 Catchment & storage description updated by CWQ Coord to reflect Sanitary survey Process step nomenclature updated as per Risk Assessment C.t calc details updated Section 3.2 Validation: updates to validation section to align with updates to changes to HACCP limits and more detail added in line with SPE-00320. 2 pre-requisite programs updates to align with REG-00775. 6 Material & chemicals updated to align with REG-00250 process. 	Refer markups D18/158124	TF	29/10/2018
323	PRO-01984	Molendinar WTP	HACCP Plan Wall	Supernatant Return Coagulation Floc & Settling Disinfection (primary)	<ul style="list-style-type: none"> Supernatant return turbidity AL increased from 10NTU to 15NTU in line with SPE-00320 Coagulated water pH target values, action limit values and critical limit values aligned with SPE-00320 for site where organics removal is not the primary driver. Settled water colour target value aligned with SPE-00320. Was ≤2 HU now <2 HU. Settled water turbidity limit aligned with SPE-00320 from >3 NTU for 2 hours to > 5 NTU for 60 mins to accommodate clarifier boil up events which occur regularly (nightly) but does not impact filter. Disinfection (primary) C.t and free chlorine target, lower action limit value and lower critical limit value increased based on worst case scenario running 5 treated water pumps. Previously action to contact DWQ Coord to recalc C.t if >3 TW pumps running however no engineering controls in place to stop >3 TW pumps running so HACCP limit adjusted to accommodate this scenario. Various wording updates to Corrective action guidance. Refer markups. 	Refer markups D18/158122	TF	29/10/2018
324	PLN-00070	Molendinar WTP	Operational Mon	Manganese & Iron removal	<ul style="list-style-type: none"> Removal of daily manganese testing on supernatant return and settled water. Not required as per validation standard. PRO HACCP Plan Wall Chart Procedure includes corrective action to Check raw, settled and supernatant return soluble manganese if high treated water Mn detected > action limit. 	Refer markups D18/158123	TF	29/10/2018
325	PLN-00095	Kooralbyn WTP	HACCP Plan	2.1.2 2.1.3 2.1.4 3.2	<ul style="list-style-type: none"> 2.1.2 aerial photograph text updated indicating temporary tanks in use and the treated water reservoir offline. 2.1.3.2 – coagulation – alum storage volume increased from 1700L to 10000L. Legacy info relating to magnasol 589 removed. 2.1.3.5 disinfection – treated water tank description added. C.t calculation updated. 2.1.4: Operations challenge: Alum storage upgraded mid-2018. Operational challenge relating to undersized alum storage removed. 3.2 Validation: values updated to reflect changes to C.t when operating with four temporary tanks. 	Refer D18/186076 markups	TF	7/11/2018
326	PRO-02110	Kooralbyn WTP	HACCP Plan Wall	Disinfection (primary)	<ul style="list-style-type: none"> Disinfection (primary) HACCP limits adjusted Treated water free chlorine Action Limit increased from 1.0 mg/L to 1.5 mg/L Treated water free chlorine Critical Limit increased from 0.8 mg/L to 1.2 mg/L Treated water reservoir minimum level increased from 20% to 32 % 	Refer D18/186072 markups	TF	7/11/2018
327	PLN-00357	Canungra WTP	HACCP Plan	Validation	<ul style="list-style-type: none"> Validation to support changes to individual filter turbidity HACCP limits. 	Refer markups D18/166986	TF	20/11/2018
328	PRO-02267	Canungra WTP	HACCP Plan Wall	Membrane Filtration CCP	<ul style="list-style-type: none"> Increase HACCP Operational Target from <0.05 NTU to <0.10 NTU Removal of HACCP Action limit value >0.05 NTU for >15 mins Adjustment of HACCP Critical limit value from >0.5 NTU for 1 min / >0.1 NTU for 5mins TO >0.15 NTU for 5 mins Following continuous spikes in online turbidity reading following start up from shutdown on backwash which has been found to be related to air or possibly manganese build up in sample lines and not membrane integrity based on direct integrity testing. Limits adjusted to account for process issues that are not representative of membrane integrity issues AND turbidity verification not possible to <0.1 NTU. Refer notes to validation section 3.2. 	Refer markups D18/166984	TF	20/11/2018
329	PLN-00357	Canungra WTP	HACCP Plan	Flow diagram Section 2.1.3 Section 3.2	<ul style="list-style-type: none"> Updates relating to introduction of potassium permanganate: 2.1.2 Flow Diagram & schematic diagram updated: potassium permanganate added under Mn and Fe Control QCP. Treated water caustic dosing line changed to 'dashed' as is only dosed as required on HACCP Flow diagram. 2.1.3 Manganese and Iron Control QCP updated to include potassium permanganate system description. 3.2 Validation Manganese and Iron control updated to include potassium permanganate dosing as specific dosing to reduce Mn control. Previously stated specific Mn control not available. 	Refer markups D18/168614	TF	26/11/2018
330	PRO-02267	Canungra WTP	HACCP Plan Wall	Mn and Fe Control	<ul style="list-style-type: none"> Updates relating to introduction of potassium permanganate: No changes to HACCP limits. Manganese and Iron control QCP updated to include corrective action for high manganese to check and adjust potassium permanganate dose rate. Corrective action if treated water Mn high updated to include verifying that a potassium permanganate overdose has/hasn't occurred. 	Refer markups D18/168612	TF	26/11/2018
331	PLN-00358	Canungra WTP	Operational Mon	Mn and Fe Control	<ul style="list-style-type: none"> Updates relating to introduction of potassium permanganate: Manganese and Iron control QCP: Daily visual inspection and recording of potassium permanganate batching tank level (usage). 	Refer markups D18/168613	TF	26/11/2018
332	PLN-00070	Molendinar WTP	Operational Mon	Disinfection (primary)	<ul style="list-style-type: none"> Removal of WTP Operator 3 x weekly sampling from Reservoirs 3, 4, 5, 6 outlets. This sampling will be performed under the Supply System verification monitoring program as of Monday 3rd Dec in line with these Reservoirs being part of the Supply System HACCP system and not the Molendinar WTP HACCP system. 	Refer markups D18/170645	TF	29/11/2018
333	PLN-00072	Mudgeeraba WTP	Operational Monitoring Plan	Mn and Fe Control	<ul style="list-style-type: none"> Removal of daily manganese testing on supernatant return and settled water. Not required as per validation standard. PRO HACCP Plan Wall Chart Procedure includes corrective action to Check raw, settled and supernatant return soluble manganese if high treated water Mn detected > action limit. 	Refer markups D18/173376	TF	5/12/2018
334	PRO-02003	Rathdowney WTP	HACCP Plan Wall	Disinfection (primary)	<ul style="list-style-type: none"> Disinfection primary target and action limits expanded to include winter (May-Oct) and summer (Nov-Apr) free chlorine dosed filtered water targets and action limits based on chlorine decay experienced in warmer months and chlorine required to reliably achieve treated water free chlorine target. Note added that it is the responsibility of the Operations Supervisor to make changes to the free chlorine HACCP Action Limits in SCADA in summer/winter as per the HACCP Plan. 	Refer D18/181982 markups	TF	17/12/2018

Southern Operational Region - Register of changes to HACCP plans, procedures or related documents

#	Document Ref	WTP/System	CCP Plan/Proced	Section/Para	Brief description / justification of change	Additional Comments	Originator	Date
335	PNL-00138	Rathdowney WTP	HACCP Plan	2.1.1 2.1.2 2.1.3 3.2	<ul style="list-style-type: none"> 2.1.1 HACCP team: Addition of CWQ Coord to HACCP team table 2.1.2 aerial photo updated 2.1.3.6 Disinfection primary description updated to include impact of warmer and cooler months on chlorine residual. Updated C.t calc. 3.2 Validation section updated as per updates to Wall Chart HACCP limits for Disinfection (primary) free chlorine. 	Refer D18/181983 markups	TF	17/12/2018
336	PLN-00095	Kooralbyn WTP	HACCP Plan	2.1.1 2.1.3 2.1.4 3.2	<ul style="list-style-type: none"> 2.1.1 CWQ Coord added to HACCP team. Previous omission. 2.1.3 aerial photograph notes updated indication 1.5 ML res in use 2.1.3.5 Disinfection primary section updated to reflect 1.5 ML res. C.t calc updated based on changes back to 1.5 ML reservoir. Distribution system section updated to reflect 1.5 ML res. 2.1.4 updated to remove reference to use of Bigfoot and need for baffle. Section 3.2 Validation: updates to validation section to align with updates to changes to HACCP limits back to 1.5 ML reservoir 1 operational procedures. Removal of remaining references to magnasol procedures. 	Refer D18/181979 markups	TF	17/12/2018
337	PRO-02110	Kooralbyn WTP	HACCP Plan Wall	Disinfection (primary)	<ul style="list-style-type: none"> Treated water free chlorine Action Limit decreased from 1.5 mg/L back to 1.0 mg/L Treated water free chlorine Critical Limit decreased from 1.2 mg/L to 0.8 mg/L Treated water reservoir minimum level decreased from 32% to 20% 	Refer D18/181979 markups	TF	17/12/2018
338	PRO-02105	Beauesert WTP	HACCP Plan Wall	Raw Water Abstraction Coagulation PAC (new) Media Filtration Disinfection (primary)	<p>Raw water abstraction – raw water turbidity action limit reduced from ±20 NTU to ±10 NTU as interim limits 25/06/18 have become permanent. Raw water turbidity colour action limit >30 HU changed to >± 20 HU to capture dynamic approach to responding to raw water change to trigger review of coag dose rate change. Target changed to colour at last coag dose rate change</p> <p>Coagulation – coagulated water upper pH action limit increased from pH 7.0 to pH 7.3 and timeframe reduced from 30 mins to 15 mins. Refer section 3.2 validation.</p> <p>PAC – new process step</p> <p>Media Filtration – new target and action limit for settled water chlorine dosing.</p> <p>Disinfection(primary) (normal mode) – free chlorine critical limit timeframe reduced to 2 mins for consistency with timeframe when running through buffer tank. Typo of res tank level > symbol corrected.</p> <p>Disinfection (primary) (ammonia mode) – breakpoint chlorine target and action limit reduced based on only needing to achieve primary disinfection and not extra chlorine for network as it all gets consumed in GAC. Discrepancy action limit and critical limit values and timeframes increased based on operational experience.</p> <p>Disinfection (primary) (ammonia mode) - Nomenclature updated.</p>	Refer markups D18/184929	TF	18/12/2018
339	PLN-00092	Beauesert WTP	Operational Mon	PAC dosing Floc and Settling Media Filtration	<p>PAC dosing – daily dose rate check added (when in use)</p> <p>Flocculation and Settling – daily dose rate check added</p> <p>Media filtration – daily filtered water free chlorine grab sample added</p>	Refer markups D18/184930	TF	18/12/2018
340	PLN-00091	Beauesert WTP	HACCP Plan	1.2 2.1.1 2.1.2 2.1.3 2.1.4 3.2 4.2 6	<p>1.2 Notes added to Conditions of Application table based on Seqwater Asset Capability Statement – Treatment and Transport – 2015 (D14/38264)</p> <p>2.1.1 CWQ Coord added to HACCP team</p> <p>2.1.2 HACCP flow diagram and schematic updated to include PAC, settled water chlorine. Both as required. Changed settled water caustic to ‘as required’.</p> <p>Aerial photographs updated.</p> <p>2.1.3.3 PAC new section</p> <p>2.1.3.5 Media Filtration description of change of filter from biological to non-biological and description of settled water chlorine dosing added.</p> <p>2.1.3.7 Disinfection (primary) reformatted with headings ‘normal mode’ and ‘ammonia mode’. C.t calc updated.</p> <p>2.1.4 challenges regarding temporary nature of poly and settled water chlorine dosing systems, high raw water pH and clarifier performance added.</p> <p>3.2 Validation updated to reflect updates to Wall Chart. Detail added where limits previously not specifically detailed.</p> <p>6 Material and chemical updated to reflect new REG-00250 commercial services process.</p> <p>4.2 Pre-requisite programs updated to reflect new REG-00775 corporate HACCP RPRs process.</p>	Refer markups D18/184931	TF	18/12/2018
341	PLN-00102	Canungra WTP	HACCP Plan	obsolete	Old WTP demolished 14/12/18	Refer email Paul F 14/12/18	TF	20/12/2018
342	PLN-00007	Canungra WTP	Operational Mon	obsolete	Old WTP demolished 14/12/18	Refer email Paul F 14/12/18	TF	20/12/2018
343	PRO-02109	Canungra WTP	HACCP Plan Wall	obsolete	Old WTP demolished 14/12/18	Refer email Paul F 14/12/18	TF	20/12/2018
344	PLN-00357	Canungra WTP	HACCP Plan	2.1.3 3.2	<ul style="list-style-type: none"> 2.1.3.2 Mn and Fe Control: description added to include scales for monitoring chemical usage. 3.2 HACCP Limit Validation: updated to reflect changes to Wall Chart 	Refer markups D19/1112	TF	4/01/2019
345	PRO-02267	Canungra WTP	HACCP Plan Wall	Membrane Filtration CCP Disinfection (primary) CCP Fluoridation CCP	<ul style="list-style-type: none"> Membrane Filtration CCP Filtered water conductivity target and critical limits changed from absolute <200 and >330 µS/cm values to calculated values of <20% (target) and >+20% (critical limit). Disinfection (Primary) CCP Dosed filtered water free chlorine upper critical limit timeframe extended from >5 mins to >15 mins to allow for short term increases on start up with insignificant consequence to the treated water chlorine. Fluoridation CCP Dosed filtered water fluoride timeframe reduces from >15 mins to >5 mins to allow for earlier detection of an overdose and interlocking of the fluoride plant. 	Refer markups D19/1113	TF	4/01/2019
346	PLN-00073	Hinze Dam WTP	HACCP Plan	1.1 2.1.2 2.1.3	<p>DWQMP Amendment Application 2018 - Additional Information Request:</p> <ul style="list-style-type: none"> Section 1.1 Scope updated to include brief description of Cedar Lakes raw water supply assets and management of Cedar Lakes supply is not covered under the Hinze Dam WTP HACCP Plan. Section 2.1.2 Hinze Dam WTP Plan HACCP flow diagram and schematic diagram updated to show Cedar Lakes raw water supply off raw water main and separation from Hinze Dam WTP HACCP system assets. Refer HACCP Plan Appendix 1 drawing ‘Cedar Lakes Line’ Aerial photograph updated to show location of cedar lakes supply from below dam wall off raw water main. Section 2.1.3.6 further updated to state that the Cedar Lakes raw water supply system assets are physically separate from the potable water assets and management of the Cedar Lakes raw water supply system is not covered under PLN-00073 Hinze Dam WTP HACCP Plan. 	Refer REX D19/10720	TF	31/01/2019

Southern Operational Region - Register of changes to HACCP plans, procedures or related documents

#	Document Ref	WTP/System	CCP Plan/Proced	Section/Para	Brief description / justification of change	Additional Comments	Originator	Date
347	PLN-00071	Mudgeeraba WTP	HACCP Plan	1.2 2.1.1 2.1.2 2.1.3 3.2 4.2 6.0	All process step terminology and CCP/QCP/oPRP alignment with WQ Risk Dashboard Associated docs list updated 1.2 Conditions of operation table – further detail added. Values unchanged. 2.1.1 HACCP team – CWQ Coord added. Previous omission. 2.1.2 HACCP flow diagram updated to include interconnecting Res1/Res2 pipeline which is C.t and fluoride bypass. HACCP schematic diagram minor updates for location of raw water flow meters and include interconnecting Res1/Res2 pipeline 2.1.3 aerial photograph updated Catchment and Storages description updated by CWQ Coord 3.2 Disinfection primary description updated to include more detail on virus and bacteria log inactivation. C.t calc also updated. Min chlorine value unchanged. 3.2 Validation table updated based on changed to PRO-02028 – Mudgeeraba WTP – HACCP Plan Wall Chart Procedure and further detail added for some limits. 4.2 oPRP section now PRP section. Section paragraph updated and table updated. 6 Materials and chemical Section paragraph updated and table updated based on REG-00250 now overarching panel list register.	Refer markups D19/36056	TF	26/03/2019
348	PLN-00072	Mudgeeraba WTP	Operational Mon	Disinfection (primary)	All process step terminology and CCP/QCP/oPRP alignment with WQ Risk Dashboard Disinfection (primary) – treated water turbidity listed as HACCP reportable parameter in line with new HACCP limit.	Refer markups D19/36062	TF	26/03/2019
349	PRO-02028	Mudgeeraba WTP	HACCP Plan Wall	Raw Water Abstraction Taste and Odour control Floc and Settling Mn and Fe removal Disinfection (primary)	All process step terminology and CCP/QCP/oPRP alignment with WQ Risk Dashboard Raw water abstraction target turbidity changed from <5 NTU to turbidity at last coag dose change as per SPE-00320. Action limits separated for HUI and LND supplies. Note added re shutdown based on operations team assessment. Taste and odour control critical limit for T&O results/complaints now action limit. Flocculation and Settling – settled water turbidity target changed 's2' to '<' in line with SPE-00320. Action limit increased from >3 NTU to >5 NTU as per SPE-00320 and WTP expected performance. Manganese and Iron control – upper free chlorine action limit reduced from 0.8 mg/L to 0.7 mg/L in line with SPE-00320. Critical limit for upper free chlorine timeframe reduced to 15 mins and lower limit timeframe reduced to 2 hours. Refer HACCP plan section 3.2 validation. Disinfection (primary) pH targets and limits updated and aligned for dosed filtered water pH and treated water pH to better align with CRE protocols/supply agreement. Refer HACCP plan section 3.2 validation. Disinfection (primary) new target and action limit added for treated water turbidity to detect any disturbance or other issue that has the potential to impact free chlorine disinfection.	Refer markups D19/36058	TF	26/03/2019
350	GDE-00061	Canungra WTP	Verification Samp	obsolete	Old WTP demolished 14/12/18	Refer email Paul F 14/12/18 Inadvertently omitted from list of docs sent through to be obsolete 20/12/18	TF	29/03/2019
351	PLN-00040	North Stradbroke Islar	HACCP Plan	1.2 2.1.1 2.1.2 2.1.3 2.1.4 3.2 4.2 6	List of Associated docs updated 1.2 conditions of application updated based on figures from other authoritative docs 2.1.1 CWQ Coord added to HACCP team – previous omission 2.1.2 Flow diagram updated to include new geotube installation and poly dosing into sludge collection pit (supernatant return CCP) and new CCT outlet Cl, pH monitoring (Disinfection (primary) CCP. WTP aerial photograph updated to more recent image. 2.1.3 Catchment & Storage description updated based on feedback from CWQ Coord. Supernatant Return CCP description updated based on upgrades. Coagulation CCP updated to describe change in poly from AN905 to LT-20 and change in poly dosing pump configuration. Media Filtration CCP updated to describe backwash limitation based on BWR level. Disinfection (primary) CCP to describe interlock process and further detail of HBT, C.t calc updated to reflect lower reservoir level value. 2.1.4 operational challenges updated 3.2 Validation: all sections updated to include values and validation details. New Supernatant return and Disinfection (primary) CCP limits added in line with upgrades and new analysers. 4.2 Operational Pre-requisite Programs (oPRPs) entire section updated to reference overarching Register and site based oPRPs. 6 Materials and chemicals updated to reflect overarching panel register and changes to poly on site. Documents references and terminology updated throughout doc.	Refer markups D19/46529	TF	15/04/2019
352	PRO-02058	North Stradbroke Islar	HACCP Plan Wall	All	Raw Water Abstraction QCP raw water colour target changed from absolute values to moving values. Removal of Critical Limit. Refer HACCP plan validation and wall chart. Supernatant Return CCP new HACCP limits following upgrades and new online analysers Coagulation CCP limits aligned with SPE-00320. DAF CCP action limit aligned with SPE-00320 Disinfection (primary) CCP new CCT outlet pH and free chlorine targets and limits following installation of new analysers. Treated water reservoir level limits adjusted to reflect current operation. Fluoridation CCP lower fluoride action limits (pre and post) timeframes extended from 60 mins to 4 hours. No increase in WQ risk. Treated water CCP removed as per R.A. Not a process step.	Refer markups D19/46532	TF	15/04/2019
353	PLN-00076	North Stradbroke Islar	Operational Mon	Supernatant return Disinfection (primary)	NEW Supernatant return CCP monitoring added NEW CCT outlet pH and Cl online/verification monitoring added Removal of note at end of table for combined filtered water sample monitoring. Individual filtered water analyser verification well embedded. Combined filtered water sampling redundant. Updates to Process step to align with R.A. Updates to terminology of Process Steps and monitoring location throughout.	Refer markups D19/46530	TF	15/04/2019
354	PLN-00040	North Stradbroke Islar	HACCP Plan	1.2 2.1.4 3.2	1.2 Conditions of operation & 2.1.3.2 Supernatant Return: updates to supernatant return flow rate figures. 2.1.4 Operation challenges: issue relation to location of CCT analysers causing delay time and CCT process fluctuations 3.2 Validation: Disinfection (primary) validation for HACCP limit timeframes amended as per wall chart.	Refer markups D19/54343	TF	8/05/2019
355	PRO-02058	North Stradbroke Islar	HACCP Plan Wall	Disinfection (primary)	CCT upper and lower free chlorine & upper pH action limit timeframes extended from 30 mins to 75 mins CCT upper and lower free chlorine & upper pH critical limit timeframes extended from 15 mins to 60 mins Changes due to: 1. The location of the analysers in relation to the sample point causing a delay in measuring a process change 2. Current process fluctuations in CCT for pH and chlorine	Refer markups D19/54342	TF	8/05/2019

DWQMP and supporting programs change register

#	Document Ref	Plan/Procedure	Section/Para	Brief description / justification of change	Additional Comments	Originator	Date
17	PLN-00004	Drinking Water Quality Management Plan (DWQMP)	N/A	Removal of Borumba WTP from scope of the DWQMP.	This WTP has been deregistered/decommissioned.	D Healy	13/09/2017
18	REG-00775	Corporate HACCP - Register Prerequisite Programs (PRPs)	all sections	Description of PRPs and associated hazard analysis		A Clement	2/08/2018